

No. MMRDA/MTHL-PIU/JICA/QPR-19/0930/2022

Date: 2nd February 2022

To,
Chief Representative,
Mumbai Trans Harbour Link Project (I)
16th Floor, Hindustan Times House,
18-20, Kasturba Gandhi Marge, New Delhi-110-001

Kind Attn: Mr. Katsuo Matsumoto,

Sub : Mumbai Trans Harbour Link Project (I) (ID-P255)
- **Quarterly Progress Report (QPR) No. 19 for October 2021 to December 2021.**

Sir,


The loan agreement for the Official Development Assistance (ODA) loan for the Mumbai Trans Harbour Link Project (I) is signed between Mumbai Trans Harbour Link Project (I) and Mumbai Metropolitan Region Development Authority (MMRDA) on 31st March 2017 & 29th March 2020 with MMRDA as a direct borrower of the loan.

The Quarterly Progress Report (QPR) No. 19 for the Mumbai Trans Harbour Link Project (I) for the period of October 2021 to December 2021 is enclosed herewith for information please.

Thanking you.

Yours faithfully,

Encl.: QPR-19 (October 2021 to December 2021)


(S. A. Wandhekar)
Engineer- In- Chief



एम एम आर डी ए
MMRDA

Mumbai Metropolitan Region Development Authority

Mumbai Trans Harbour Link Project

Quarterly Progress Report - No.19

(From 1st October 2021 to 31st December 2021)



**Mumbai Trans Harbour Link Project
Quarterly Progress Report No. 19
1st October 2021 to 31st December 2021
Loan Agreement No. ID-P255 (Tranche-I)**

ORGANIZATION INFORMATION

Borrower	Mumbai Metropolitan Region Development Authority	
	Person in Charge	Metropolitan Commissioner, MMRDA
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block, Bandra (East), Mumbai - 400051 Phone: +91-22-26594000 Fax No:+91-22-2659 1264
Executing Agency	Mumbai Trans Harbour Link Project Implementation Unit	
	Headed by:	Chief Engineer Mumbai Trans Harbour Link Project Implementation Unit
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block Bandra (East), Mumbai - 400 051 Phone: +91-22-2659 4034 Fax No: +91-22-2659 4179

Details of JICA Loan

Source of Finance	JICA ODA Loan Portion:	238,572 million Japanese YEN (JPY)
	Tranche-I:	144,795 million Japanese YEN (JPY) (Loan Agreement signed on 31 st March 2017)
	Tranche-II:	66,909 million Japanese YEN (JPY) (Loan Agreement signed on 27 th March 2020)
Terms and Conditions of JICA ODA Loan (Tranche-1)	Repayment Period:	30 years, including 10 years of grace period.

Mumbai Trans Harbour Link Project - Quarterly Progress Report No.19 (Oct-Dec 2021)

DOCUMENT VERIFICATION AND REVISION RECORD

PROJECT NAME		Mumbai Trans Harbour Link Project			
DOC NO.		19	DATE OF ISSUE		17/01/2022
DOC TITLE		Quarterly Progress Report No. 19			
REV No.	DATE OF ISSUE	DESCRIPTION	PREPARED BY	CHECKED BY	APPROVED BY
RO	05/07/2017	Quarterly Progress Report No. 1 (Apr-Jun 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/10/2017	Quarterly Progress Report No. 2 (Jul-Sep 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/01/2018	Quarterly Progress Report No. 3 (Oct-Dec 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/04/2018	Quarterly Progress Report No. 4 (Jan-Mar 18)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	24/07/2018	Quarterly Progress Report No. 5 (Apr-Jun 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
RO	10/10/2018	Quarterly Progress Report No. 6 (Jul-Sep 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
R1	08/02/2019	Quarterly Progress Report No. 7 (Oct-Dec 18)	Prashant B	J Senthil/ Dr T K Sundaram	Dr Robin Sham
RO	05/04/2019	Quarterly Progress Report No. 8 (Jan-Mar 19)	Prashant B	J Senthil	V. D. Sharma/ Dr Robin Sham
RO	18/09/2019	Quarterly Progress Report No. 9 (Apr-Jun 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	13/11/2019	Quarterly Progress Report No. 10 (Jul-Sep 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	11/02/2020	Quarterly Progress Report No.11 (Oct-Dec 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	25/11/2020	Quarterly Progress Report No.12 (Jan-Mar 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	15/12/2020	Quarterly Progress Report No.13 (Apr-Jun 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	06/01/2021	Quarterly Progress Report No.14 (Jul-Sept 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	12/02/2021	Quarterly Progress Report No.15 (Oct-Dec 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	06/05/2021	Quarterly Progress Report No.16 (Jan-Mar 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	30/07/2021	Quarterly Progress Report No.17 (Apr-Jun 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	11/11/2021	Quarterly Progress Report No.18 (Jul - Sep 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	17/01/2022	Quarterly Progress Report No.19 (Oct - Dec 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham



Contents

1.0 PROJECT DESCRIPTION	5
1.1 Project Objective.....	5
1.2 Necessity of the Project.....	5
1.3 Rationale of the Project Design	6
2.0 PROJECT IMPLEMENTATION	9
2.1 Project Scope.....	9
2.2 Implementation Schedule	11
2.3 Project Cost	12
2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM.....	12
2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR.....	14
2.4 Organization for Implementation.....	15
2.4.1 Executing Agency.....	15
2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:.....	16
2.4.2.1 Procurement & Consultant	16
2.4.2.2 Performance	17
Consultant's Progress:.....	17
Contractor's Progress:.....	18
Package-1 Physical Progress till 31 st December 2021.....	18
Package-2 Physical Progress till 31 st December 2021.....	19
Package-3 Physical Progress till 31 st December 2021.....	20
Package-4 (ITS) Progress till 31 st December 2021.....	20
Health & Safety and Environment (HSE).....	21
Package-1 Safety Report.....	21
Package-2 Safety Report.....	22
Package-3 Safety Report.....	23
3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)	24
3.1 Operational and Physical Condition.....	24
3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention).....	24
3.3 Environmental and Social Impacts.....	26
3.4 Qualitative and Quantitative Data of Monitoring Indicators	29
3.5 Monitoring Plan for the indicators	30
3.6 Achievement of the Project Objective	30
4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)	31
4.1 O&M and Management	31
4.2 O&M Cost and Budget	31
5.0 EVALUATION	32
5.1 JICA and Borrower / Executing Agency performance.....	32
5.2 Overall Evaluation.....	32
5.3 Lessons Learnt and Recommendations.....	32
ATTACHMENT 1- MMRDA & PIU ORGANIZATION CHART.....	33
ATTACHMENT 2- ENVIRONMENTAL & SOCIAL IMPACTS ATTACHMENTS.....	36
ATTACHMENT 3- JICA'S CONCURRENCE STATUS	37
ATTACHMENT 4- PROJECT PROCUREMENT AND FINANCIAL STATUS TILL 31 ST DECEMBER 2021	39
ATTACHMENT 5- S-CURVE FOR CUMULATIVE PLANNED VS ACTUAL AMOUNT IN JPY MILLION.....	41
ATTACHMENT 6- PACKAGE-1'S CONSTRUCTION PROGRAMME UPDATED AS ON 25 TH DECEMBER 2021.....	42
ATTACHMENT 7- PACKAGE-2'S CONSTRUCTION PROGRAMME UPDATED AS ON 25 TH DECEMBER 2021.....	43
ATTACHMENT 8- PACKAGE-3'S CONSTRUCTION PROGRAMME UPDATED AS ON 25 TH DECEMBER 2021.....	44
ATTACHMENT 9- PROJECT PROGRESS PHOTOS FOR DECEMBER 2021	45



1.0 PROJECT DESCRIPTION

1.1 Project Objective

Original:

To improve connectivity in Mumbai Metropolitan region by constructing the Mumbai Trans Harbour Link connecting Mumbai with Navi Mumbai, thereby contributing to mitigation of traffic congestion and promoting regional economic development.

Actual (P/R, PCR)

There is no change in the Project Objective.

1.2 Necessity of the Project

The Project is consistent with the development policy, sector plan, national/regional development plans and demand of target group of the recipient country.

Benefits from MTHL Project

- Saving in travel time for commuters from Mumbai to Navi Mumbai.
- Improved comfort and accessibility between the island and the mainland.
- Reduced operating costs of vehicles due to lesser congestion.
- Smooth traffic flow from Navi Mumbai airport to Mumbai Island.
- Accelerated economic development of Navi Mumbai and nearby regions.
- Greater economic integration of Mumbai Island with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug.
- Improvement in environment and reduced pollution levels.
- Improved safety due to reduction in accidents.
- Improvement in trade competitiveness through faster and improved logistics.
- Accelerated growth of Navi Mumbai.
- Decongestion of Mumbai Island and dispersal of population to Navi Mumbai region & beyond.

Necessity of the Project

1. Although the urbanization in India has been rapidly progressing, infrastructure development in the urban areas has not caught up its progress. Particularly, the traffic congestion in the urban areas due to a lack of road network hinders the economic development. Thus, Government of India (GOI) places transport and connectivity as one of the "Growth Enablers" and plans to enhance road network in the "Three Year Acton Agenda 2017-2018 to 2019-20 (NITI Aayog)".
2. Mumbai Metropolitan Region, which includes Mumbai and Navi Mumbai, has about 18.4 million people in population as of 2011 (Census 2011) and the population density reaches 20,694 people per square km in the center of Mumbai, which is one of the most overpopulated and high-density cities in the world.
3. Mumbai, the narrow stretch of land that has traditionally been the epicentre of India's commerce, has seen a steady increase in population in the last three decades despite obvious spatial constraints. Thus, the development of Navi Mumbai has been identified as



an urgent requirement for broad development in Mumbai Metropolitan Region.

4. The Government of Maharashtra (GoM), of which Mumbai Metropolitan Region is under jurisdiction, has been facilitating various development plans particularly in Navi Mumbai area, which stands at the opposite site of Mumbai across the Mumbai Bay and still has spacious area for development, such as a new international airport, Special Economic Zone (SEZ) and expansion of Jawaharlal Nehru Port in order to promote the sustainable economic development in Mumbai Metropolitan Region.
5. Furthermore, a lack of connectivity in Mumbai has stunted its growth. The GoM has given importance to construct the faster connection with Mumbai to Navi Mumbai International Airport, Jawaharlal Nehru Port, Mumbai-Pune expressway and main hinterland.
6. Accordingly, the Mumbai Trans Harbour Link (MTHL) has been identified as the important infrastructure to improve the connectivity between Mumbai and Navi Mumbai and continue economic development in Mumbai Metropolitan Region.

The MTHL is proposed to be developed as an expressway link comprising of a dual three-lane main carriageway bridge connecting Sewri in Mumbai to Chirle in Navi Mumbai. When completed, MTHL will reduce the distance between Mumbai and Navi Mumbai and will help save approximately an hour in travel time. Also, development of Navi Mumbai along with the imminent construction of the Navi Mumbai airport will lead to increased traffic between Mumbai and Navi Mumbai. Consequently, the project is envisaged to; improving accessibility between Mumbai and Navi Mumbai, accelerating growth of Navi Mumbai, smooth traffic flow from Navi Mumbai airport to Mumbai, accelerating economic development of Navi Mumbai and surrounding regions, greater economic integration of Mumbai with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug, and decongestion of Mumbai and dispersal of population to Navi Mumbai region and beyond.

7. The Comprehensive Transportation Study (CTS) for Mumbai Metropolitan Region which was guided by Mumbai Metropolitan Region Development Authority (MMRDA) and supported by World Bank, was completed in July 2008, which was over 25 years after the issuance of the last comprehensive transport study. The report provided a vision for Mumbai's future transportation as seamless and integrated system, in which commuters can make their journeys safely and conveniently by various modes of transport, particularly by public transport, and recommended the development of Multi Modal Corridor to take care of the varied travel demands of the region for the period up to 2031. The CTS proposed to develop the highway network in the region. The MTHL has been regarded as the priority road for Mumbai, considering its function and importance connecting between Mumbai and Navi Mumbai.
8. Necessity of the Project: - To promote economic development in Mumbai Metropolitan Region it is essential to improve the connectivity between Mumbai and Navi Mumbai, by constructing MTHL.

Actual (P/R, PCR)

There is no change in the Necessity of the Project preamble.

1.3 Rationale of the Project Design

- Timing, Scale, Technology of the Project:

1st October to 31st December 2021



Demand Analysis

- At the opening year 2022, the daily traffic on the main bridge is expected to be 39,300 PCU. The traffic is projected to increase up to 103,900 by 2032 and up to 145,500 by the year 2042. The daily breakdown by vehicle class on the main bridge link is presented in the Table 1.3.1 below:

Table 1.3.1 Demand Projections Over the Period

Vehicle Type	Between Sewri Interchange and Shivaji Nagar Interchange			Between Shivaji Nagar Interchange and Chirle Interchange		
	2022	2032	2042	2022	2032	2042
Car	24,100	66,400	94,100	4,900	21,300	43,300
Taxi	2700	14,100	20,200	100	400	2,300
Bus	2,700	3,700	3,700	2,700	3,700	3,700
LCV	2,200	4,100	5,600	700	1,300	1,800
HCV	3,000	6,500	8,100	1,000	2,000	2,200
MAV	4,600	9,100	13,800	400	900	1,700
Total	39,300	103,900	145,500	9,800	29,600	55,000

LCV: Light Commercial Vehicle; HCV: Heavy Commercial Vehicle; MAV: Multi Axle Vehicle

- At the opening year in 2022, the traffic flow on MTHL represents a diversion of 10% on the traffic across Thane creek which will increase up to 16% in 2032. If only Thane Creek Bridge is considered, then the diverted traffic from the bridge will be 21% in 2022 which will rise up to 35% in 2032.
- 6-lane of main carriageway was decided by GoM. It was reviewed based on the forecasted result of future traffic volume by Manual of Specification and Standards for Expressways (IRC: SP:99-2013). The result of the review shows that 6-lane will be required in 2032 (10 years later after traffic open). Although, 8-lane will be required in 2042, it is assumed that the level of service of MTHL would be maintained as additionally metro might be constructed in parallel with MTHL.

Design Parameters / Overall Design

- The MTHL which is 21.8 km long road bridge partly on the land and partly over the creek across the Mumbai Bay between Sewri in Mumbai and Chirle in Navi Mumbai, is to be constructed with the approach sections and interchanges. ITS (Intelligence Transport System) and the other necessary facilities will be provided for full access-controlled bridges.
- As per the provisions of IRC (Indian Road Congress) SP:99-2013, the Width of each lane of the Main Carriageway is 3.5 meters.
- When the design speed is 100 km/h according to the traffic demand forecast the large vehicle, ratio will be as low as 9.4% (2022).
- The shoulder width of bridge towards outside of each carriageway is 2.5 meters and towards median side of each carriageway is 0.75 meters.
- The major portion of MTHL structure is on sea and partly towards ends is on land with different type and with different span, viz., PC box girder with 50 m spans which is typically applied on marine viaduct since, it is economical, easy to construct and maintain.

9. On the land portion, the PC box girder having span of generally 30m is used.
10. As far as the location in which long span (150-180 m) is required to cross significant obstacles, such as navigation channels, pipelines and creeks, the steel box girder bridge with steel deck is proposed with large block erection method to shorten the construction period.
11. The project is coded with three lanes of traffic in each direction. The reference toll is presented in the Table 1.3.2 below for each vehicle class in Year 2022 (based on 2015 monetary value reflecting price escalation).

Table 1.3.2: Base Toll Rates (Rs) for different class of vehicles between Interchanges

Vehicle Type	Sewri to Shivaji Nagar	Shivaji Nagar to Chirle	Total
Car	180	60	240
Bus	420	130	550
LCV	240	70	310
HCV	420	130	550
MAV	600	180	780

Intelligent Transport Systems (ITS) and Toll Management System (TMS)

12. The Toll Management System will be implemented in MTHL to collect tolls from all road users of MTHL. Two types of toll collection method will be adopted: Electronic Toll Collection (ETC) and Manual (paying by cash).
13. The lanes corresponding to these toll collection methods are dedicated ETC lanes and Manual lanes, and Manual system shall be installed to ETC lanes for backup to be able to cope at the time of the trouble of ETC equipment failure.

Traffic management System

14. Traffic Management System is a support system to Manage the traffic on MTHL safely and efficiently. The System consists of the information collection system including Closed-Circuit Television (CCTV), Emergency Call Box (ECB), Automatic Traffic Counter-Cum-Classifier (ATCC) and Meteorological Data System (MDS), and Information Dissemination System including Variable message Sign (VMS).
15. CCTV Cameras shall be installed at around three places per 1 km, on Both side of main route and the monitoring of the traffic condition of the whole stretch of MTHL will be almost enabled in the Traffic Control Centre and VMS displays the appropriate information for road users on the collated information.
16. The Information collected by these devices shall be transmitted to the Command Control Centre through the medium of an Optical Fiber Cable laid in MTHL.

Actual (P/R, PCR)

There is no change in the Rationale of the Project Design.



2.0 PROJECT IMPLEMENTATION

2.1 Project Scope

Refer Table 2.1.1 and 2.1.2 for details on Scope of the Project.

Table 2.1.1 Comparison of Original and Actual location

Location	Original: (P/M) Mumbai Metropolitan Region Development Authority, Mumbai, State of Maharashtra	Actual: (P/R and PCR)
-----------------	--	------------------------------

Table 2.1.2 Comparison of Original and Actual Scope

Items	Original	Actual
Construction work: 6-lane Marine Bridge Road (21.8 km)		
Package-1 Ch 0+000- 10+380 (10.380 km)	<ul style="list-style-type: none"> 1 Interchange (Sewri) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR)
Package-2 Ch 10+380- 18+187 (7.80 km)	<ul style="list-style-type: none"> 1 Interchange (Shivaji Nagar) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No View Barriers
Package-3 Ch 18+187- 21+800 (3.61 km)	<ul style="list-style-type: none"> 2 Interchanges (State Highway-54, National Highway-4B) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder & Steel Truss Girder for Rail-over-Bridges (ROB)) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Cutting Section (6-lane with Slope Protection) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No Noise Barriers & View Barriers

Mumbai Trans Harbour Link Project - Quarterly Progress Report No.19 (Oct-Dec 2021)

Items	Original	Actual
Package-4 ITS (Intelligent Transport System)	<ul style="list-style-type: none"> • Administrative Buildings • Toll Booths (1 for main alignment and each on and off rumps for 3 interchanges) • Traffic Management System (Traffic Control Centre, Closed Circuit Television (CCTV), Meteorological Observation System (MET), Emergency Call Box (ECB), Automatic traffic Counter-cum-Classifer (ATCC), Variable Message Sign (VMS)) • Highway Lighting (Whole sections Low-positioned lighting for some sections) • Electrical Powering System including HV/ LV Ring Network across the Bridge. 	(P/R and PCR)
Consulting Services	<ul style="list-style-type: none"> • Tender Assistance • Construction Supervision • Facilitation of Implementation of Environmental Management Plan (EMP), Environmental Monitoring plan (EMoP). 	(P/R and PCR)



2.2 Implementation Schedule

2.2.1 The Original Implementation Schedule

Table 2-2-1 Comparison of Original and Actual Schedule

Items	Original	Status (P/R and PCR) as on 31 st December 2021
1) Completion of Land Acquisition and Resettlement	March 2019	March 2022
2) Consulting Services		
a) Selection of Consultant	May – December 2016	May – December 2016
b) Consultancy Works	December 2016 – September 2024	December 2016 – September 2024
3) Selection of Contractor		
Package-1, Package-2 & Package-3 (Civil)		
a) Pre-Qualification Process	May – December 2016	May – December 2016
b) Main Bidding	January – December 2017	January – December 2017
c) JICA's Concurrence of Contract	February-2018	February-2018
Package-4 (ITS)		
a) Pre-Qualification Process	January 2019 – May 2019	January 2020 – May 2020
b) Main Bidding	June 2019 – September 2020	June 2020 – December 2021
4) Civil Construction		
Package-1 and Package-2	March 2018 – September 2022	March 2018–September 2023 (Extended)
Package-3	March 2018 – September 2021	March 2018 – March 2023 (Extended)
Package-4	October 2020 – September 2022	February 2022 – May 2023
5) Defect Liability Period		
Package-1, Package-2 and Package-4	October 2022 – September 2024	October 2022 – September 2025
Package-3	October 2021 – September 2023	April 2023 – March 2025
6) Commencement of Toll Collection	September -2022	September -2023
7) Selection of O&M Organization	October 2020 – September 2021	October 2022 – September 2023

Attachment 6, 7 & 8: Package wise construction schedules (progress) updated at the end of 3rd Quarter (October- November- December 2021).

2.2.2 Reasons for changes of the schedule and their effects to the Project

(P/R and PCR)
No change in the Implementation Schedule except the selection of O&M Organization timeline.



2.3 Project Cost

2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM

Table 2.3.1.a.(i) Originally Planned Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	34,398	34,398	0	45,376	45,376	0	105,713	105,713	0
Package-2	26,513	26,513	0	32,617	32,617	0	77,774	77,774	0
Package-3	759	759	0	8,276	8,276	0	13,766	13,766	0
Package-4 (ITS)	0	0	0	1,444	1,444	0	2,269	2,269	0
Package-5 (Geotechnical Investigation)	0	0	0	166	0	166	260	0	260
Dispute Boards (Package-1, 2, 3 & 4)	63	63	0	45	45	0	134	134	0
Price Escalation	2,251	2,251	0	7,133	7,133	0	13,460	13,460	0
Physical Contingency	6,398	6,398	0	9,506	9,489	17	21,338	21,312	26
Consulting Services	1,650	1,650	0	1,587	1,587	0	4,145	4,145	0
Land Acquisition*	0	0	0	11,293	0	11,293	17,748	0	17,748
Administration Cost	0	0	0	4,898	0	4,898	7,698	0	7,698
GST	0	0	0	18,238	0	18,238	28,663	0	28,663
Import Tax	0	0	0	13,435	0	13,435	21,114	0	21,114
Interest during construction	2,942	0	2,942	0	0	0	2,942	0	2,942
Front End Fee	477	0	477	0	0	0	477	0	477
Total	75,451	72,032	3,419	154,013	105,967	48,046	317,501	238,572	78,929

(Note) 1. Exchange Rate: US\$1=Rs. 71.9, US\$1=JPY 113.0, Rs.1 = JPY 1.57

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696. The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.

Table 2.3.1.a.(ii) Actually Incurred Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	18,880	18,880	-	31,020	31,020		64,975	64,975	
Package-2	19,923	19,923	-	20,151	20,151		50,714	50,714	
Package-3	623	623	-	5,862	5,862		9,256	9,256	
Package-4 (ITS)	-		-	-			-		
Package-5 (Geotechnical Investigation)	-			196		196	308		308
Dispute Boards (Package-1, 2, 3 & 4)	-			-			-		-
Price Escalation	-			4	4		6	6	-
Physical Contingency	-			-			-		-
Consulting Services	253	253		362	362		1,108	1,108	
Land Acquisition*	-			6,712		6,712	10,538		10,538
Administration Cost	-			3,980		3,980	6,248		6,248
GST	-			11,183		11,183	17,557		17,557
Import Tax	-			-			-		-
Interest during construction	-			-			-		-
Front End Fee	-			-			-		-
Total	39,679	39,680	-	79,470	57,398	22,071	160,710	126,059	34,651

(Note) 1. Exchange Rate: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696.

The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.

2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR

Table 2.3.1.b.(i) Originally Planned Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	12,679	10,134	0	0	10,134	2,545
FY 2018	30,771	22,707	0	0	22,707	8,064
FY 2019	72,379	56,816	0	0	56,816	15,563
FY 2020	92,944	55,138	16,040	0	71,178	21,765
FY 2021	66,397	0	50,869	0	50,869	15,527
FY 2022	27,683	0	0	20,113	20,113	7,570
FY 2023	3,723	0	0	565	565	3,158
FY 2024	10,925	0	0	6,189	6,189	4,735
Total	317,501	144,795	66,909	26,868	238,571	78,929

Table 2.3.1.b.(ii) Actually Incurred Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	13,738	9,232	-	-	9,232	4,506
FY 2018	26,813	21,695	-	-	21,695	5,118
FY 2019	40,410	31,014	-	-	31,014	9,396
FY 2020	31,859	23,922	-	-	23,922	7,937
FY 2021	47,890	40,196	-	-	40,196	7,694
FY 2022						
FY 2023						
FY 2024						
Total	160,710	126,059	-	-	126,059	34,651

(Note) 1. Exchange Rate used: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Fiscal Year starting from 1st April and ending on 31st March.

2.3.2 Reason(s) for the wide gap between the original and actual, if there have been any, the remedies you have taken, and their results.

(P/R and PCR)

There is no major gap between the original and actual cost.



2.4 Organization for Implementation

2.4.1 Executing Agency

Original:

Executing Agency

Mumbai Metropolitan Region Development Authority (MMRDA) was established on 26th January 1975 in accordance with the Mumbai Metropolitan Development Act, 1974 to make Mumbai Metropolitan Region (MMR) a destination for economic activity by promoting infrastructure and regional planning. MMRDA takes all the necessary measures, required from time to time, in an effective manner and be fully responsible for the Project implementation. After completion of the Project, MMRDA continues to be responsible for the efficient operation and maintenance of the Project.

The GoM appointed MMRDA as the implementing/ executing agency of MTHL vide Government Resolution dated 4th February 2009 and further the ownership of MTHL would be with MMRDA vide Government Resolution dated 8th June 2011.

Organization's Role

To construct, execute, carryout, improve, work, develop, administer, manage, control or maintain in MMR all types of roads, highways, express routes, paths, streets, bridges, sideways, tunnels and other infrastructure, works and conveniences, approach road, etc. Under the Project, MMRDA is responsible for all the tendering process including employment of consultants, as well as for the construction process.

Project Implementation Unit (PIU)

The PIU is in charge of the Projects. The PIU is headed by Chief Engineer, comprising of 6 Divisions/Cells (Finance Division, Social Development Cell, Engineering Division, Land Cell, Administrative Division and Environmental Cell), Supervision/ ITS Consultant and supporting staff.

Procurement

MMRDA shall have to adopt the JICA's Standard Biding Documents of the latest version, as stipulated in Section 4.01 (2) of "Guidelines for Procurement under Japanese ODA Loans.

Procurement of goods and services, except for consulting services, converted by the Japanese ODA Loan should be implemented in accordance with "Guidelines for Procurement under Japanese ODA Loans", dated in April 2012. Employment of consultants should be implemented in accordance with "Guidelines of Employment of Consultant under Japanese ODA Loans", dated in April 2012. "Principles of Procurement under the Project" is attached for brief explanation of the above Guidelines.

Actual, if changed: (P/R and PCR)

There is no change made in original Organisation Set-up & Implementation methods. Refer Annexure III Organisation Chart.

2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:

2.4.2.1 Procurement & Consultant

Table 2.4.2 Procurement of Contractor(s)/ Supplier(s) and Consultant(s)

Contract Package	Selection Method		
	Original: (P/M)	Actual: (P/R and PCR)	
Construction Works			
1	<u>Package-1:</u> From CH 0+000 - To CH 10+380 (10.38 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
2	<u>Package-2:</u> From CH 10+380 - To CH 18+187 (7.80 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
3	<u>Package-3:</u> From CH 18+187 - To CH 21+800 (3.61 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
4	<u>Package-4:</u> To install ITS (Toll Management System and Highway Traffic Management System)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	International Competitive Direct Bidding Process without Pre-Qualification
5	<u>Package-5:</u> To conduct the geotechnical investigation	Local Competitive Bidding Process	No Change
Consulting Services			
1	Consulting Service for Supervision	Short List Method (QCBS)	No Change

2.4.2.2 Performance

Consultant's Progress:

October 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-44 20% Detailed Verification and IPC-45 80% Ad-hoc.
 - ii) Package-2: IPC-38 20% Detailed Verification and IPC-39 & IPC-40 80% Ad-hoc.
 - iii) Package-3: IPC-37 20% Detailed Verification.
- 2 GC has prepared and submitted a total reimbursement claim of 5278.25 million JPY to MMRDA / JICA in October 2021.

November 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-45 20% Detailed Verification and IPC-46 80% Ad-hoc.
 - ii) Package-2: IPC-40 20% Detailed Verification and IPC-42 80% Ad-hoc.
 - iii) Package-3: IPC-37 20% Detailed Verification and IPC-38 & IPC-39 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 5084.42 million JPY to MMRDA / JICA in November 2021.

December 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-46 20% Detailed Verification and IPC-47 80% Ad-hoc.
 - ii) Package-2: IPC-42 20% Detailed Verification and IPC-43 80% Ad-hoc.
 - iii) Package-3: IPC-38 & 39 20% Detailed Verification and IPC-40 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 3819.32 million JPY to MMRDA / JICA in December 2021.
- 3 100% of the Technical Design Modules across all the 3 Packages have been given "NONO" by the GC.
- 4 Approximately 97% of the Construction (GFC – Good For Construction) Design Modules across all the 3 Packages have been given "NONO" by the GC.

Package-1 – 100%, Package-2 – 90%, Package-3 -100%
- 5 GC helped in evaluating the Package-4's Pre-Qualification and Technical bid proposal and the analysis has been sent to the Employer for further approval.



Contractor's Progress:

Package-1 Physical Progress till 31st December 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Temporary Access Bridge					
1.1	Bridge Deck	2953	Rmt	2953	100%	
2	Test Pile					
2.1	Test Piles	5	No.	5	100%	
3	Permanent Bridge Works - Land/ Interchange Zone					
3.1	Piles	523	No.	456	87.2%	
3.2	Pile Caps	158	No.	82	51.9%	
3.3	Piers	228	No.	148	64.9%	
3.4	Pier Caps	215	No.	141	65.6%	
4	Permanent Bridge Works - Intertidal Zone					
4.1	Piles	312	No.	312	100%	
4.2	Pile Caps	66	No.	75	100%	
4.3	Piers	114	No.	126	86.3%	
4.4	Pier Caps	110	No.	124	84.9%	
5	Permanent Bridge Works - Marine Zone					
5.1	Piles	403	No.	403	100.0%	
5.2	Pile Caps	79	No.	72	90.0%	
5.3	Piers	160	No.	95	58.6%	
5.4	Pier Caps	160	No.	86	53.1%	
6	Permanent Bridge Works - Total					
6.1	Piles	1238	No.	1171	94.6%	
6.2	Pile Caps	313	No.	229	73.2%	
6.3	Piers	536	No.	369	68.8%	
6.4	Pier Caps	523	No.	351	67.1%	
7	Precast Segments					
7.1	Segment Casting	6713	No.	3364	50.1%	
7.2	Span Erection+ Cast-in-Situ Slab	478	No.	154	32.2%	
8	OSD Structural Steel					
8.1	Fabrication	52726	MT	48590	92.16%	
8.2	Erection	52726	MT	0	0%	



Package-2 Physical Progress till 31st December 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Temporary Access Bridge					
1.1	Bridge Deck	2682	Rmt	2682	100%	
2	Test Pile					
2.1	Test Piles	2	No.	2	100%	
3	Permanent Bridge Works - Land/ Interchange Zone					
3.1	Open Foundation	113	No.	113	100%	
3.3	Piers	119	No.	119	100%	
3.3	Pier Caps	105	No.	78	74.28 %	
3.4	Portal Beams- Land	6	No.	6	100%	
3.5	Pier Head Segments -Land	42	No.	34	80.95%	
4	Permanent Bridge Works - Intertidal & CRZ Zone					
4.1	Piles	280	No.	280	100%	
4.2	Pile Caps	72	No.	72	100%	
4.3	Piers	72	No.	72	100%	
4.4	Pier Caps	18	No.	18	100%	
4.5	Pier Head Segments	54	No.	53	98.14%	
5	Permanent Bridge Works - Marine Zone					
5.1	Piles	512	No.	481	93.94%	
5.2	Pile Caps	120	No.	96	80%	
5.3	Piers	120	No.	63	52.50%	
5.4	Pier Caps	48	No.	9	18.75%	
5.5	Pier Head Segments	72	No.	2	3.85%	
6	Permanent Bridge Works - Total					
6.1	Open Foundation	113	No.	113	100%	
6.2	Piles	792	No.	761	96.08%	
6.3	Pile Caps	192	No.	168	87.50%	
6.4	Piers	305	No.	254.3	81.76%	
6.5	Pier Caps/ Portal Beams	177	No.	111	62.71%	
6.6	Pier Head Segments	168	No.	89	52.97%	
7	Precast Segments					
7.1	Segment Casting	3142	No.	1382	43.98%	
7.2	Span Erection	272	No.	72	26.47%	
8	OSD Structural Steel					
8.1	Fabrication	34726	MT	34726	100%	
8.2	Erection	34726	MT	0	0%	



Package-3 Physical Progress till 31st December 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Permanent Bridge Works					
1.1	Open Foundations	219	No.	213	97.26%	
1.2	Pile Foundations	6	No.	4	66.67%	
1.3	Piers	242	No.	200	82.64%	
1.4	Pier Caps	189	No.	152	80.42%	
1.5	Segment Casting	810	No.	768	94.81%	
1.6	Segment/ Span Erection	53	No.	24	45.28%	
1.7	Cast in-situ Slab	114	No.	47	41.22%	

Package-4 (ITS) Progress till 31st December 2021

1. Preparation of Bid Documents for the Package-4 - ITS (Intelligent Transport System) is in progress.
2. As recommended by the GC, JICA accorded concurrence for Single Stage Bidding (without Pre-Qualification) on 9th October 2020 and asked to submit draft Bid Document for review and approval.
3. The GC submitted first draft Bid Document to the Employer on 2nd November 2020 for review.
4. After reviewing the draft, MMRDA issued the observations on 29th December 2020 for further correction & amendments, etc. The GC is in the process of preparing the revised draft Bid Document.
5. The GC submitted the revised draft Bid Document to the Employer on 14th June 2021 for a review and further concurrence with JICA.
6. The Employer received JICA concurrence for the revised Bid Documents on 24th August 2021.
7. The Tender has been floated (published) on 3rd September 2021. A Pre-bid Meeting was arranged on 27th September 2021. The GC is resolving the queries raised by the prospective bidders.
8. The GC has resolved the queries raised by the prospective bidders. The Pre-Bid Responses and Addendum-1 were uploaded on 20th Oct. and 2nd Nov. 2021.
9. The revised date for Bid Submission is 13th Dec. 2021 and the bid opening date is 20th Dec 2021. The Bid evaluation is under progress.

Please refer **Attachment 9 - Site Progress Photos** showing the development of the project from 1st October to 31st December 2021



Health & Safety and Environment (HSE)

The HSE Plans have been submitted by the respective construction agencies for the Packages which are being monitored by the GC on a regular basis.

Package-1 Safety Report

Sr. No	Description	From October to December 2021	Cumulative
1	Total Man Hours Since Inception	4,241,988	39,231,458
2	Number of Man-Hours (Accident-Free Man-Hours)	3,789,504	2,229,360
3	Number of Man-Days	530,249	4,903,932
4	Number of Reportable Fatal Accidents	1	6
5	Number of Non-Fatal Accidents	0	3
6	Number of Near Miss Incidents	9	102
7	Number of First Aid Cases	22	243
8	Number of Dangerous Occurrences	0	1
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	49,440	290,712
11	Number of Man-Days Lost	6,180	36,339
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	1	0.23
13	Number of Inspections done for Offices & Sites	457	3,632
14	Number of Training/ Induction done for Offices & Sites	343	1,925
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	12,750	7,065
16	Details of Safety Committee meetings	3	38
17	No. of toolbox talks	14,633	99,090
18	No. of critical excavations.	14	68
19	Pre-employment Medical check-up	3,329	35,251
20	No. of Safety Walk down	20	236
21	No. of Safety Inductions completed	3,329	35,251



Package-2 Safety Report

Sr. No	Description	From October to December 2021	Cumulative
1	Total Man Hours Since Inception	2,895,101	19,880,377
2	Number of Man-Hours (Accident-Free Man-Hours)	1,435,841	165,924
3	Number of Man-Days	271,646	1,817,109
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	2	7
6	Number of Near Miss Incidents	32	226
7	Number of First Aid Cases	14	146
8	Number of Dangerous Occurrences	1	10
9	Number of Reportable Sick Cases	1	2
10	Number of Man-Hours Lost	928	2,268
11	Number of Man-Days Lost	116	265
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	2	0.35
13	Number of Inspections done for Offices & Sites	75	1,077
14	Number of Training/ Induction done for Offices & Sites	86	810
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	10,152	5,635
16	Details of Safety Committee meetings	3	42
17	No. of toolbox talks	1,134	8,806
18	No. of critical excavations.	0	0
19	Pre-employment Medical check-up	1,155	14,132
20	No. of Safety Walk down	11	141
21	No. of Safety Inductions completed	1,166	14,430



Package-3 Safety Report

Sr. No	Description	From October to December 2021	Cumulative
1	Total Man Hours Since Inception	733,821	4,497,018
2	Number of Man-Hours (Accident-Free Man-Hours)	733,821	2,396,669
3	Number of Man-Days	91,727	562,126
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	0	2
6	Number of Near Miss Incidents	3	22
7	Number of First Aid Cases	13	98
8	Number of Dangerous Occurrences	0	1
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	0	2320
11	Number of Man-Days Lost	0	290
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	0	0.44
13	Number of Inspections done for Offices & Sites	51	453
14	Number of Training/ Induction done for Offices & Sites	16	232
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	2,196	1,144
16	Details of Safety Committee meetings	3	38
17	No. of toolbox talks	616	6,203
18	No. of critical excavations.	0	3
19	Pre-employment Medical check-up	1,132	8229
20	No. of Safety Walk down	12	145
21	No. of Safety Inductions completed	1,132	8229



3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)

3.1 Operational and Physical Condition

(This section will be developed when the operational plan is available)

Facilities	Description of condition	Problems, its Background and Remedial Action Plan
(P/R and PCR)	(P/R and PCR)	(P/R and PCR)

3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention)

Original Issues and Countermeasure(s)	Actual Issues and Countermeasure(s)
<p>3.2.1 General Issues</p> <p>1. Toll Arrangement/ Toll Rate Fixed toll rate as per the type of vehicle will be levied for the road users after the completion of the Project. An appropriate tolling policy/ rates will be finalized in consultation with the state government prior to the completion of Civil works.</p> <p>2. Operation and Maintenance MMRDA proposes to appoint separate agencies for Operation & Maintenance of the bridge and for Toll Management System. Both the agencies for O & M and Toll Management System may be appointed through open tendering process. Overall monitoring of the two agencies would be done by MMRDA in house through a separate cell which could be constituted for the purpose. MMRDA has confirmed to allocate adequate budget for engaging the Contractors.</p>	<p>(P/R and PCR)</p> <p>Appropriate Tolling Policy/ Rates will be finalized by December 2021.</p> <p>Single Operation and Maintenance Contractor will be appointed by December 2021.</p>
<p>3.2.2 Environmental and Social Consideration</p> <p>a. CRZ Clearance</p> <p>i. Supplemental EIA has been approved by MMRDA and disclosed on the website of JICA. Supplemental EIA report has been disclosed also on the website of MMRDA.</p> <p>ii. Furthermore, renewed CRZ Clearance has been obtained in January 2016.</p> <p>iii. In accordance with the conditions for</p>	<p>(P/R and PCR)</p> <ul style="list-style-type: none"> • MMRDA has disclosed Supplemental EIA & SIA on MMRDA website. • The renewed CRZ clearance was granted on 25/1/2016 from MoEF&CC and the approval conditions have been imposed on the Contractors as the Employer's requirements. MMRDA has actively monitored the compliances of the approval conditions and maintains throughout the construction phase. • MMRDA appointed Mangroves & Marine



<p>CRZ Clearance, appropriate measures shall be taken, and necessary budget shall be secured by MMRDA.</p>	<p>Biodiversity Foundation for bird monitoring and implementation of Flamingos and bird monitoring program for the MTHL project during the construction as well as the long-term monitoring after the construction.</p> <ul style="list-style-type: none"> • Rs 91.42 Crore has been transferred to Mangroves & Marine Biodiversity Foundation, Mumbai for the development & conservation of mangrove area and its afforestation. Such funds will be managed by the Mangrove Foundation of Maharashtra State. • As per the renewed CRZ clearance condition, IIT Mumbai has been appointed for the DPR study to develop a Mahul creek Effluent Treatment Plant (ETP). Rs 4.98 Crore was secured for IIT services. The Draft DPR has been reviewed and approved.
--	--

b. Required Permits

The Permits to be obtained by MMRDA/ Contractors and the present status is given in the following Table.

Table 3.2.2 Present Status of some Important Permits

Clearance Required	Approving Authority	Responsible Organization	Obtained by when	Remark /Status
Mangrove Cutting	Hon. Bombay High Court	MMRDA/ Contractor	Approval received from Hon. Bombay High Court on 28 th November 2016	Mangrove cutting operation was completed with full compliance and as of now, no further follow up work is required.
Tree Cutting /Transplantation	Respective Tree Authorities	Contractor for respective Packages	-	<p>Pkg-1: Tree Cutting/ Transplantation permission from the Garden Dept., MCGM obtained on 24th December 2020.</p> <p>Pkg-2: Tree Cutting/ Transplantation permission obtained & completed.</p> <p>Pkg-3: Forest Department has issued a concurrence on 19/05/2019. CIDCO's permission for Tree Cutting/ Transplantation obtained on 25th November 2019.</p>
Consent to Establish	Maharashtra Pollution Control Board	Contractor for respective Packages	Pkg-1-18.07.2018 Pkg-2-16.08.2018 Pkg-3-29.05.2019	



3.3 Environmental and Social Impacts

Major environmental and social impacts have occurred during project implementation (e.g. involuntary resettlement, poverty reduction, impacts on the natural environment).

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>1. Establishment of Effective Environmental and Social Cell in PIU</p> <p>MMRDA confirmed that Social Development Cell (2 Officers), Land Cell (3 Officers), and Environmental Cell (2 Officers) had been set up.</p>	<p>Cell is established by MMRDA (Annexure III, Organization chart)</p>
<p>2. Rehabilitation and Land Acquisition Issues</p> <p>a. Affected Area and Population</p> <p>Due to the Project, 1282 non-titleholders will be involuntary resettled, and 108.09 ha of land will be handed over by CIDCO.</p>	<p>Sewri: Involuntary resettlement in Sewri section has been further validated by Social Development Cell of MMRDA. Out of 297 Project Affected Households (PAHs) have given consents as follows:</p> <ul style="list-style-type: none"> • 164 PAHs Kanjurmarg for residential • 25 PAHs Kanjurmarg for commercial • 7 PAHs (Satsangi Plot) Kanjurmarg for Commercial • 1 PAHs (commercial to residential) for Bhakti Park • 100 PAHs HDIL Kurla for residential <p>Navi Mumbai: CIDCO has been finalizing the land acquisition closely monitored by Land Cell of MMRDA. Except private land and forest, CIDCO has possessed all required land of 108.09 ha. Out of the 108.09 ha, 106.345 ha has been handed over by CIDCO to MMRDA. CIDCO is going to acquire the balance 1.745 ha with the help of Collector, Raigad.</p>
<p>b. Entitlement Policy</p> <p>MMRDA prepared the entitlement matrix for resettlement of non-title holders in Sewri, which meets the Resettlement and Rehabilitation Policy for Mumbai Urban Transportation Project (1997, amended in 2000) and JICA guidelines for Environmental and social considerations (2010)</p>	<p>There have been no changes during the enforcement. As per the Attachment 2-5 of JICA MoD, MMRDA has committed to enforce the agreed/ approved policy.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
("Guidelines") (Attachment 2-5).	
<p>c. Compensation to Project affected Fishermen</p> <p>Detailed baseline survey will be undertaken by MMRDA in order to identify fishermen who are affected by the Project. Based on the result of the baseline survey, MMRDA will compensate them in accordance with compensation policy prior to the construction. Monitoring will be conducted by MMRDA with assistance of the Consultant to grasp the exact impact during construction and operation phase.</p>	<p>Updated Attachments 2-8 and 2-10 are enclosed in the report.</p>
<p>d. Implementation Schedule</p> <p>The Implementation schedule for land acquisition, resettlement and rehabilitation is attached as per Attachment 2-10.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>e. Grievance Redressal Mechanism</p> <p>Grievance Redressal Committee ("GRC") set under MMRDA will deal with grievances raised by PAPs in Sewri and fishermen to be affected by the Project. Any grievances raised by PAPs whose land is acquired by CIDCO shall be resolved by CIDCO.</p>	<p>Sewri: FLGRC (Field Level Grievance Redressal Committee) and SLGRC (Senior Level Grievance Redressal Committee) were set as per the RAP and in operation. Compensation Committee has been constituted to address the issues of Compensation to Lease Holders at Sewri.</p> <p>Fishermen: GRC for resolving grievances of the fisherfolk was set up as per the compensation policy and is in operation.</p>
<p>f. Internal Monitoring</p> <p>Internal Monitoring of the Resettlement Action Plan (RAP) implementation will be conducted by MMRDA in accordance with the RAP with necessary assistance of the consultant. RAP Internal Monitoring Form (Attachment 2-8) will be submitted to JICA on a quarterly basis as a part of PSR during the RAP implementation.</p>	<p>Internal Monitoring updates are mentioned in Attachment 2-8.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>g. Qualitative Independent Evaluation</p> <p>An Independent Evaluation Agency will be hired by MMRDA for evaluation of RAP implementation. An external evaluation report will be submitted to MMRDA at mid-term and end-term. MMRDA would submit the evaluation report to JICA in a timely manner.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>h. RAP Implementation Budget</p> <p>The amount of estimated resettlement and compensation budget is Rs.906.26 Cr MMRDA informed to the JICA Mission that RAP implementation cost would be borne by MMRDA and ensured sufficient and timely allocation of funds for smooth implementation.</p>	<p>As updated in MOD dated 03/09/2019 for MTHL- II, the base cost Budget towards RAP Implementation is updated as Rs 1129.3 Cr.</p>
<p>i. Environmental Management Plan (“EMP”)</p> <p>The mitigation measures against air pollution, waste, noise, and water pollution etc. shall be taken during construction and operation phase. Mitigation measures such as installation of noise barrier, appropriate waste management, etc. have been prepared by MMRDA. The mitigation measures are listed in the EMP matrix. (Attachment 2-1). During the detailed design stage, MMRDA, with assistance of the Consultant, will update the EMP, as necessary.</p>	<p>EMP will be updated, if required, in due course of construction activities/progress.</p>
<p>j. Environmental Monitoring Plan (“EMoP”)</p> <p>MMRDA takes overall responsibility for implementation of EMoP. During construction, environmental monitoring will be carried out by contractors under supervision by Construction Supervision consultant. The result shall be reported to the JICA India Office on a quarterly basis as a part of Progress</p>	<p>Environmental Monitoring Plan with the package wise budgeted cost is reported in Attachment 2-3. Environmental Monitoring Results during the construction phase are reported in Attachment 2-4.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>Status Report (PSR) by filling in the Reporting Form of Environmental Monitoring Result. (Attachment 2-4). After completion of the construction, EMoP shall be implemented by MMRDA, and the results shall be submitted to the JICA India Office semi-annually until two years after complementation of construction. The required amount of estimated environmental monitoring budget is borne by MMRDA.</p>	
<p>k. Long Term Bird Monitoring</p> <p>MMRDA committed to conduct the long-term monitoring of birds and its habitat in Sewri mudflats with the assistance of hired bird expert. During the long-term monitoring, MMRDA will share information and receive advice from external experts including the one from NGOs and civil society.</p>	<ul style="list-style-type: none"> • MMRDA has entrusted the work of bird monitoring and implementation of Flamingos and birds related mitigation measures & bird monitoring program to Mangrove and Marine Biodiversity Foundation. • Rs. 31.92 Crore deposited to Mangrove foundation, Mumbai for periodical disbursement to BNHS.

3.4 Qualitative and Quantitative Data of Monitoring Indicators

Operation and Effect Indicator EIRR and/ or FIRR

Supporting data for Computing EIRR and/ or FIRR

Indicators	Original (Year 2015)	Target (Year 2024) 2 Years After Commercial Operation
Average Annual Daily Traffic (PCU/ day)	-	47,400
Daily Average Travel Time (min) * 1	61 min	15.8 min
Number of Users (Persons/ year) * 2	-	46,077,504
Cargo Volume (tons/ year) * 3	-	13,511,759

*1 Section on Sewri – Chirle

*2 Assumptions: average passengers of car and taxi (2.6 persons), bus (37.2 persons) based on JICA study. Number of passengers of LCV, HCV and MAV is assumed as 1 person each.

*3 Assumptions: the maximum capacity of respective vehicle (LCV: 1 ton, HCV and MAV: 15 tons) is used for estimation.



EIRR	Original: 15.4% Cost: Project cost (excluding Price Escalation, Tax and Duties and Administration cost) O&M cost, Land Acquisition Benefit: Travel Time cost and Vehicle Operation cost Project Life: 32 Years	Actual: (PCR) _____% Cost: Benefit: Project Life: Attachment(s): Supporting data for computing EIRR
FIRR	Original: 1.5% Cost: Project Cost, O&M cost, Land Acquisition cost Benefit: Toll Revenue Project Life: 32 Years	Actual: (PCR) _____%

3.5 Monitoring Plan for the indicators

Monitoring Methods, Section(s)/ department(s) in charge of monitoring, frequency, the term and so forth are given below:

<p>Original: (P/M and PCR)</p> <p><u>Monitoring Organization</u></p> <p>PIU shall be In-Charge of Monitoring activities for the Project.</p> <p><u>Submission of QPR and PCR</u></p> <p>The timely submission of the following documents is required by MMRDA.</p> <p>a. Quarterly Progress Report (QPR): The progress report for the Project should be submitted by MMRDA to JICA on quarterly basis, not later than 30 days after the concerned quarter, in the form of Project Status Report (PSR) attached hereto as per Annex I; Updated status land Acquisition, milestone achieved with respect to Action Plan with Timetable, the monitoring form for environmental and social consideration should also be appended to the PSR. In addition, MMRDA shall also forward the Monthly & Quarterly Progress Reports (including S-Curve Chart) prepared by the Consultant to JICA India Office on regular basis till project completion.</p> <p>b. Project Completion Report (PCR): A project completion report should be submitted by MMRDA to JICA promptly, but in any event not later than six months after completion of the Project, in the form of Project Status Report (PSR) attached hereto as per Annex I.</p>
<p>Actual: (P/R and PCR)</p> <p>Monitoring Organization</p> <p>PIU for MTHL has been established for monitoring the Project.</p> <p>Submission of QPR and PCR</p> <p>This QPR No. 19 is submitted for the period of 1st October to 31st December 2021.</p>

3.6 Achievement of the Project Objective

(PCR)



4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)

4.1 O&M and Management

- Organization Chart of O&M
- Operational and maintenance system (structure and the number, qualification and skill of staff or other conditions necessary to maintain the outputs and benefits of the project soundly, such as manuals, facilities and equipment for maintenance, and spare part stocks etc.)

Original: (P/M)

Operation & Maintenance, Toll Management and ITS

MMRDA proposes to engage two separate agencies for O&M and Toll Management System. Though MMRDA will not directly carry out O&M, the overall monitoring over the O&M agency will be the responsibility of MMRDA. O&M Budget will be allocated by MMRDA. O&M and increase in toll rate will be done in accordance with the NHAI's manuals such as "NHAI Works manuals".

Actual: (PCR)

4.2 O&M Cost and Budget

- The actual annual O&M cost for the duration of the project, as well as the annual O&M budget.

(PCR) This will be reported when the outcome of the above work study is available.



5.0 EVALUATION

5.1 JICA and Borrower / Executing Agency performance

JICA:

(PCR)

Borrower/ Executing Agency:

(PCR)

5.2 Overall Evaluation

Please describe your evaluation on the overall outcome of the project.

(PCR)

5.3 Lessons Learnt and Recommendations


Please raise any lessons learned from the project experience, which might be valuable for the future JICA assistance or similar type of projects, as well as any recommendations, which might be beneficial for better realization of the project effect, impact and assurance of sustainability.


(PCR)

Attachment 1- MMRDA & PIU Organization Chart



MMRDA Organization chart





Attachment 2- Environmental & Social Impacts Attachments

- Attachment 2-3 – Envi. Monitoring Plan with Package wise Estimated Cost**
- Attachment 2-4 – Environmental Monitoring Result Reporting Form**
- Attachment 2-6 – MTHL Land Acquisition Status**
- Attachment 2-8 – RAP Internal Monitoring Form**
- Attachment 2-10 – Schedule of the RAP Implementation**

Environmental Monitoring Plan with Packagewise Estimated Cost

Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
Pollution	1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5} , O ₃ , CO, (6 Items)	National Ambient Air Quality Standards, 2009	1. Sewri & Sewri bay area for package I	Fortnightly at all locations except 2 locations each near Batching plants	1,800,000	15,000,000	1,800,000	742,500	17,542,500	National Ambient Air Quality Standards (NAAQS) by Central Pollution Control Board (CPCB)	P1 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						(Standard for 24hrs: Industrial and Residential/ Ecological Sensitive area)	P 2 contractor Monitoring plan has been designed as per EIA of 2015
					3. Gavhan & Chirle for package III	Fortnightly only for 3 months (Jan-2019 to Mar-2019). Then quarterly monitoring as per MOEF and CPCB norms						SO ₂ : 80 / 80µg/m ³	P3 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
	2	Water pollution	pH, BOD, DO, Turbidity and O&G	IS / AWWA	1. Sewri & Sewri bay area for package I	Quarterly	810,000	2,400,000	810,000	0	3,210,000	Marine water quality Standards - Class SW-IV Harbour Waters (MPCB)	Water Pollution not applicable for Pkg. 3
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						pH : 6.5-9	
					3. Gavhan & Chirle for package III	Not applicable						DO: 3 mg/l Turbidity: 30 NTU BOD: 5 mg/l O & G: 10 mg/l	
	3	Waste	Volume of waste soil, cutting tree and domestic garbage	Volumetric	1. Sewri & Sewri bay area for package I	Daily	500,000	299,200,000	500,000	600,000	300,300,000		The cost of waste disposal for P1 includes C&D waste, Pile muck etc. from all areas like, interchange, intertidal and marine. The disposal location is at MCGM approved location Bhayandarpada, Thane.



Category	No.	Impacted Item on IICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						Municipal Solid Waste Management Rules, 2013 Generated waste shall be reused or disposed at designated site. Sites have been identified and the location for Pkg. 1 is at Bhayandar Pada in Thane. For Pkg. 2 & 3 is in Navi Mumbai at Pushpak Node near "Teen Taki junction" along the Amar Marg	P2 contractor has considered only Domestic garbage with respect to CIDCO. Other wastes are not considered. Construction wastes will be
				3. Gavhan & Chirle for package III	Once site clearing work/execution part of work start.								
	4 and 8	Soil Contamination/ sedimentation	Heavy Metals & Oil & Grease (5-10 items shall be selected from Soil pollution standards)	IS / Methods Manual Soil Testing in India by Department of Agriculture and Cooperation, January 2011	1. Sewri & Sewri bay area for package I 2. Nhava temporary bridge & casting yard in Gavhan for package II 3. Gavhan & Chirle for package III	1. Muck: 1 Time / Year 2. Sediments: 4 Times / Year *If any spillage/ leakage take place from chemical, fuel storage area. *One time grab sample to be collected during Bridge Construction *Pre & Post Monsoon at Storage area only	150,000	1,500,000	150,000	100,000	1,750,000	Soil Pollution Standard in India (MOEF)	
												Cd: 0.01mg/l Lead: 0.01mg/l Chromium (VI): 0.05mg/l Arsenic: 0.01mg/l T-Mercury: 0.0005mg/l Copper: 125mg/kg (some items shall be selected from totally 25 standards items)	
	5	Noise and vibration	Ambient and road side noise (dB(A) _{Leq})	IS Standard	1. Sewri & Sewri bay area for package I 2. Nhava temporary bridge & casting yard in Gavhan for package II 3. Gavhan & Chirle for package III	Fortnightly 2 Times / Year Fortnightly	150,000	54,000	150,000	369,000	573,000	-Construction Noise: 85dB(A) -Ambient Noise Standards in India (dB (A) _{Leq}) 1. Industrial Area Day Time: 75 (6-22hr) Night Time: 70 (22-6hr) 2. Commercial Area: Day Time: 65 (6-22hr) Night Time: 55 (22-6hr) 3. Residential Area: Day Time: 55 (6-22hr) Night Time: 45 (22-6hr). 4. Silence Zone Day Time: 50 (6-22hr) Night Time: 40 (22-6hr)	
			Vibration (dB L10 or mm/sec)		1 Location Gavan area for package III	Half yearly	75,000	0	75,000	400,000	475,000	- Construction vibration 75dB -Vibration Standards roadside 1. Commercial /Industrial Area Day Time: 70 (7-20hr) Night Time: 65 (20-7hr) 2. Residential Area: Day Time: 65 (7-20hr) Night Time: 60 (20-7hr)	Not applicable for Pkg. 1
	9 and 10	Protected Area /Ecosystem	1. Monitoring of mudflat conditions including fauna-flora 2. Monitoring of Cutting Tree and replantation/ transplanting area 3. Monitoring of Mangrove Plantation area appointed by MoEF	Ocular inspection and quantitative survey	Along MTHL alignment and mangrove replant area for Package I Along MTHL alignment and mangrove replant area for package II Not applicable for Package III	Quarterly during the construction Period 4 Times / Year	6,500,000	7,200,000	6,500,000	0	13,700,000	Significant impacts are not caused by the project. Note)	Not applicable for Pkg. 3



Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) – Ministry of Environment & Forest (MoEF)	Remarks
Natural environment			4. Monitoring of sedimentation soil and ecological parameter (18 items on Supplemental EIA Table 6.1.15 for soil and 7 items such as 1) Net primary productivity, 2) Chlorophyll-a, 3) Phosphate, 4) Nitrate, 5) Nitrite, 6) Particulate Organic Carbon, 7) SiO ₂)	1-2: Mangrove density and community survey								Detailed monitoring plan will be setup during basic design stage	
				1-3: Benthos Survey									
				2-1: Cutting trees confirmation									
				3-1: Mangrove survey in the replanted area									
	11	Hydrology	Flooding situation	Flood level measurement during high precipitation periods	Not applicable for Package I		350,000	0	350,000	0	350,000	Project activities and structures does not cause flooding and impacts on tidal conditions	Not applicable for Pkg 1 & 3
					2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II	4 Times / Year							
					Not applicable for Package III								
	12	Topography and Geology	Conditions in embankment area	Visual survey about Stability of embankment	Not applicable for Package I		115,000	0	115,000	0	115,000	Embankment shall be stabilized without any landslide and cracks	Not applicable for Pkg 1 & 3
					Interchange in Shivaji Nagar for Package II	4 Times / Year							
					Not applicable for Package III								
Social environment	13	Local economy such as employment and livelihood			Affected area		As per Actuals						
	14	Local conflict of interests	Construction worker's township	Confirmation of workers list from contractor	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	2 Times / Year	125,000	0	125,000	0	125,000	Employment opportunity shall be provided fairly	
	15	Infectious diseases such as HIV/AIDS	Number of Infected patient	Confirmation of health check list from contractor	2 Locations	4 times / year x 4.5 years	525,000	0	525,000	0	525,000	Infection disease rate shall not be caused by the project	
	16	Labour Environment	Construction worker's condition	Confirmation of safety devices and conditions via interviews	2 Location (camp site in Sewri and Shivaji Nagar) for Package II	2 times / year	500,000	0	500,000	0	500,000	"Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions"	
	17	Accidents	Number of accidents	Confirmation of accidents list from local government and State Traffic Police Department	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	4 Times / Year	400,000	0	400,000	0	400,000	Any accidents are not caused by construction	
							8140500	325,354,000	12,000,000	2,211,500	339,565,500		



The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction

Attachment 2-4

Monitoring Period - October 2021 to December 2021

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMO are covered.

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Standard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding				
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4					
Pollution	1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5}	1. Sewri & Sewri bay area for package I	Quarterly monitoring is conducted at all locations.	National Ambient Air Quality Standards (NAAQS) (Standard for 24hrs: Industrial and Residential)	Sewri	Shivaji Nagar	Chirle						
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year										
				3. Gavhan & Chirle for package III	From march -2019 onwards monitoring is conducted quarterly as per MOEF and CPCB norms										
					1. SO ₂ : 80µg/m ³							10.675	BDL	10	
					2. NO ₂ : 80µg/m ³							38	24	27	
		3. PM ₁₀ : 100µg/m ³	191	94	53										
			4. PM _{2.5} : 60µg/m ³	49	35	26									
			5. CO: 0.2mg/m ³	1.4	1.3	0.58									
			6. VOCs	1.27	2.8	0.3									
											Benzene is analysed in ambient air				
	2	Water pollution	pH, BOD, DO, Turbidity and O&G	1. Sewri & Sewri bay area for package I	Quarterly	Marine water quality Standards – Class SW-IV Harbour Waters (MPCB)	Zone I	Zone II	Zone III/ Package-03						
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year										
				3. Gavhan & Chirle for package III	Not applicable										
					1. pH : 6.5-9								7.1	7.5	Not applicable
					2. DO: 3 mg/l								5.1	6.1	Not applicable
			3. Turbidity: 30 NTU	15	8.9	Not applicable									
			4. BOD: 5 mg/l	BDL - 2 mg/l	BDL	Not applicable									
			5. O & G: 10 mg/l	BDL - 2 mg/l	BDL	Not applicable									
			6. COD	8-24	16	Not applicable									
	3	Waste	Volume of waste soil, cutting tree and domestic garbage	1. Sewri & Sewri bay area for package I	Daily	Municipal Solid Waste Management Rules, 2013	Sewri Camp Site	Shivaji Nagar Camp Site	Chirle Camp Site						
2. Nhava temporary bridge & casting yard in Gavhan for package II				4 Times / Year											
3. Gavhan & Chirle for package III				Once site clearing work/execution part of work start.											
				Generated waste soil (t) total -Piling muck	16,651 Cu.m.								App. 2000 CuM Collected in jumbo bags and Disposed off in EBB Location	NA	
				Generated cutting tree (ha) total	1. 309 trees (Till March 2020) 2. Transplanting : 330 Trees 3. Root ball preparation : 330 trees									In Oct-Dec 2021 - Nil	
	Generated domestic waste (t/month) total	199.17	3.5 T/quarter. It is disposed through CIDCO daily.	2.1 T for the quarter											
		Confirmation of adequate disposal (visual survey)	BMC authorized daily pick up												
4	Soil Contamination/sedimentation	Heavy Metals & Oil & Grease	1. Sewri & Sewri bay area for package I	1. Muck: 1 Time / Year 2. Sediments: 4 Times / Year	Soil Pollution Standard in India (MOEF)	Sediment sample at Sewri	Muck Testing Done on September 2021 and Reports submitted to GC	Not applicable			Kindly check the letter No.Ref No. Mthl/ P3/L&T/GC/LT/HSE-2226/2020 dated on 12.12.2020				
			2. Nhava temporary bridge & casting yard in Gavhan for package II	*If any spillage/ leakage take place from chemical, fuel storage area. *One time grab sample to be collected during Bridge Construction *Pre & Post Monsoon at Storage area only											
			3. Gavhan & Chirle for package III												
												1. Cadmium: 0.01mg/l	BDL	BDL	
												2. total cyanide : not detected		<0.005	
												3. Organic Carbon	0.86	8.5	
												4. lead: 0.01mg/l	10	0.17	Not applicable for package-3
												5. chromium (VI): 0.05mg/l	3	BDL	
												6. arsenic: 0.01mg/l or 15mg/kg (agri-land soil)	BDL	BDL	
												7. total mercury: 0.005mg/l	BDL	BDL	
												8. alkyl mercury: not detected	BDL		
												9. PCBs: not detected		BDL	
												10. copper: 125mg/kg (only paddy field soil)	116		
												11. dichloromethane: 0.02mg/l		BDL	
												12. carbon tetrachloride: 0.002mg/l		BDL	
	13. 1,2-dichloroethane: 0.004mg/l		BDL												
	14. 1,1-dichloroethylene: 0.02mg/l		BDL												
	15. cis-1,2-dichloroethylene: 0.04mg/l		BDL												
	16. 1,1,1-trichloroethane: 1mg/l		BDL												
	17. 1,1,2-trichloroethane: 0.006 mg/l		BDL												
	18. trichloroethylene: 0.03mg/l		BDL												
	19. tetrachloroethylene: 0.01mg/l		BDL												

Regarding soil contamination/sedimentation, some items shall be selected from the total 25 standards items during the Detailed Design. Only the selected items shall be reported to JICA, and the rest of items shall be deleted from this form.



The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction
Attachment 2-4

Monitoring Period - October 2021 to December 2021

Attachment 2-4
This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOF are covered.

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Standard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding		
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4			
						20. 1,3-dichloropropene: 0.002mg/l 21. thiuram: 0.006mg/l 22. simazine: 0.003mg/l 23. thiobencarb: 0.02mg/l 24. benzene: 0.01mg/l 25. selenium: 0.01mg/l		BDL BDL BDL BDL BDL BDL					
5	Noise and vibration	Ambient and road side noise (dB(A)LAeq)	1. Sewri & Sewri bay area for package I	Fortnightly	Construction area Standard 85 dB(A) daytime (Japan standard) Not construction area : Ambient Noise Standard in India (dB(A) LAeq)	Sewri (ST 200-500) (Industrial area)	Sea Section (ST5000-5500) Migratory Bird Area (no standard on sea section)	Shivaji Nagar (Commercial area)					
			2. Nhava temporary bridge & casting yard in Gavhan for package II	2 Times / Year	Day time : 6-22 hr (continuous) dB(A)	69.4	69.5	66.8		Noise Monitoring not conducted due to monsoon season.			
			3. Gavhan & Chirle for package III	Fortnightly	Night time: 22-6 hr (continuous) dB(A) (only sea section) Day time : 6-22 hr (10 min during 9-17 hrs) Night time: 22-6 hr (10 min 22-24 hr)	64.7	61.5	65.3					
			Note (standard values in Not construction area)										
			1. Industrial Area Day Time: 75 (6-22hr) Night Time: 70 (22-6hr)										
			2. Commercial Area: Day Time: 65 (6-22hr) Night Time: 55 (22-6hr)										
			1 Location Gavan area for package III										
			Half yearly										
			Construction area Standard 75 dB daytime (Japan standard) Not construction area : Vibration Standard (Japan Standard along the road)										
			Day time : 6-22 hr (continuous)										
Night time: 22-6 hr (continuous)													
Note (standard values in Not construction area)													
1. Commercial /Industrial Area Day Time: 70 (7-20hr) Night Time: 65 (20-7hr)													
			Vibration (dB) shall be converted from mm/s to dB			Sewri (ST 200-500) (Industrial area)	Shivaji Nagar (Commercial area)	Chirle					
						Day time : 6-22 hr (continuous)	Not Applicable		Regarding protected area (CRZ and Important Bird Area) and ecosystem, detailed long-term monitoring plan will be established during baseline survey of birds. This tentative monitoring form shall be updated based on the detailed long-term monitoring plan.	monitoring in marine area. GC has the project.			
						Night time: 22-6 hr (continuous)							
						Day Time: 70 (7-20hr)				Kindly check the letter No.Ref No. Mthl/ P3/L&T/GC/LT/HSE-2226/2020 dated on 12.12.2020			
						Night Time: 65 (20-7hr)							
				Along MTHL alignment and mangrove replant area for Package I	Quarterly during the construction Period	Standard is not existing, but quantity and quality should not be worsen	Sewri side (ST500-5500)	Sea Section (ST5500-16000)	Shivaji Nagar side (app. ST16000-19000)	Mangrove Replantation area appointed by State Government			
				Along MTHL alignment and mangrove replant area for package II	4 Times / Year	1-1. Fauna-Flora (number of species and quantity)	Lesser flamingo - 12000-15000		N/A	N/A			
			1. Monitoring of mudflat conditions including fauna-flora 2. Monitoring of Cutting Tree and replantation/transplantation area 3. Monitoring of Mangrove			(1) Number of species of bird	52				Testing for phytoplankton/ zooplankton density and list of fauna attached in original test records available from Ultratech.		
						(2) Number of species of fish	Fishes, Crustaceans, crabs and mudskipper						
						(3) Estimated number of Flamingo	12000-15000						
						1-2: Mangrove density and community survey	Existing Avicennia protected	not required					



The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction

Attachment 2-4

Monitoring Period - October 2021 to December 2021

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMoP are covered.

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Standard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4	
Natural Environment	6	Protected Area	4. Monitoring of sedimentation soil and ecological parameter (25 items on EIA main text Table 6.1.15 for soil and 7 items such as 1)Net primary productivity, 2)Chlorophyll-a, 3)Phosphate, 4)Nitrate, 5)Nitrite, 6)Particulate Organic Carbon, 7) SiO2)			(1) Number of species of mangrove	Avicennia marina	not required			
						(2) Density of mangrove (xx trees/10m x 10m)		not required			
						1-3: Benthos Survey	500 Numbers /Cu.m	not required			
						(1) Number of species and quantity by species	500 Numbers /Cu.m	not required			
						2-1: Cutting tree confirmation		not required	Approved By Both CIDCO and Forest Dept (both Alibaug and Uran regional office)		
						(1) Number of cutting tree and species		not required	Submitted to authority		
						3-1: Mangrove survey in the replant area		not required	N/A		
						(1) Number of species of mangrove		not required			
						(2) Density of mangrove (xx trees/10m x 10m)		not required			
						4. Ecological Parameter					
						(1) Net primary Productivity : <1,500 mgC/m ³ /day at surface	1000				
						(2) Chlorophyll-a: <4mg/m ³	4.2				
						(3) Phosphate 0.1-90µg/l	Sediment - 7.0				
						(4) Nitrate 1.0-500µg/l	Sediment - 4				
						(5) Nitrite <125µg/l					
(6) Particulate Organic Carbon: 10-100mg/m ³	0.8 - Sediment										
(7) SiO2 10-5,000µg/l	33.2										
7	Hydrology	Flooding situation	Not applicable for Package I 2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II	4 Times / Year	Criteria for evaluation Project activities and structures does not cause flooding and impacts on tidal conditions	Sewri	Shivaji Nagar				
					Monitoring of flooding situation	No Flooding	No flooding	N/A			
8	Topography and Geology	Conditions in embankment area	2 Locations (1. Embankment of Inter Change in Shivaji Nagar and 2 Cutting area at toll gate in Chirle)	4 times / year x 4.5 years	Criteria for evaluation Embankment shall be stabilized without any landslide and cracks	Shivaji Nagar	Shivaji Nagar Camp Site	Chirle			
					Monitoring of embankment	In progress		Rock filling activity is carried out as per agreement.			
9	Local conflict of interests	Construction worker's township	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Employment opportunity shall be provided fairly	Sewri Camp Site	Shivaji Nagar Camp Site	Chirle/ Gavan camp			
					Number of hired workers by community		125-150	150			
					Criteria for evaluation Infection disease rate shall not be caused by the project	Sewri Camp Site	Shivaji Nagar Camp Site				
10	Infectious diseases such as HIV/AIDS	Number of infected patient	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Confirmation of health check record and inspect project site . PPE provisions for work, social distancing for covid protocol at work in TBT training. Posters for awareness at Kitchen and Labor camp. Medical camp : 71 Labor HIV Aids camp : 55 labor Covid Precautions : 1. L&T office and camps : Thermal screening / Sanitation. 2. Fogging : 2 times in a week 3. Pest control : 2 times in a week	Doctor on call checks site specific infections., minor and major incidents . 24x7 ambulance service, ERT team with trained first aiders available	Health Checks carried out but HIV/AIDS parameter is not there.	Regular Health check up is carried out by site Doctor.	Functional first aid center within MTHL -1 campus. Induction, medical check up and authorization required to begin work for Labor.		
					Criteria for evaluation "Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act,1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions"	4,500 labor for 3 months at 11 functional camps. One mid-day meal introduced as per BOCW act and by Maharashtra state serves more than 1000 free meals.	Shivaji Nagar Camp Site	Gavan Camp site			
11	Labour Environment	Construction worker's condition	2 Locations (major camp site in Sewri and Shivaji Nagar)	2 times / year x 4.5 years	1. Local labor : Oct 2021 : 511 2. Local labor : Nov 2021 : 465 3. Local Labor : Dec 2021 : 495 Registration of Labor 1. Oct 2021 : 215 2. Nov 2021 : 330 3. Dec 2021 : 525						
					Site Visual Inspection	IM 26 - for visual inspections- L&T IMS	Conforming with BOCW Act 1996	Conforming with BOCW Act 1996			
Other	12	Accident	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Any accidents are not caused by construction	1	Shivaji Nagar Camp Site	Chirle/Other area			
					Number of recorded accident	NIL		NIL	Liner rolldown and trapped the labor causing death		



MTHL Land Acquisition Status (Attachment 2-6):

Total land required on Navi Mumbai side- 108.09 ha

Land in possession in MMRDA – 106.345 ha

Balance land acquisition- 1.745 ha

Note: The acquisition of 1.745 ha is in progress by CIDCO. The balance acquisition would be likely completed by the end of March 2022.

Land Required in ha		Land Acquired in ha		Balance Land to be acquired in ha	Anticipated date for Land Acquisition	Payment status (Payment made to Land Owners by CIDCO)	Remarks
Govt.	Private	Govt.	Private	Private*			
98.75	9.34	98.75	7.595	1.745	31-03-2022	--	The payment status to the land owners are awaited from CIDCO. The same would be communicated to JICA on receipt of the same.
Total		98.75	7.595	1.745			
108.09							

***Portions of Private Land**

Sr. No.	Name of Village	Area (Hectare)	Acquired	Non-acquired
1	Gavhan	0.15	0.15	0.00
2	Jasai	8.72	7.306	1.414
3	Chirle	0.47	0.139	0.331
Total Area		9.34	7.595	1.745



**RAP Implementation Monitoring Form
For Mumbai Trans Harbour Link Project (MTHL)**

1. General Information

a. RAP Implementation Monitoring Results:	Progress Status Report (PSR) of 4 th quarter of 2021
b. Date of Preparing This form	31-12-2021
c. Person Preparing This form	Name: Robin Sham Position: Engineer and Team Leader Department/Organizations: General Consultants

2. Scale of Impact**2.1 Project Affected Households (PAHs) and Project Affected Persons (PAPs) for Sewri side**

Total Project Affected Households (PAHs)	297 Hhs	Titleholders: 0 Hhs Non-titleholders: 297 Hhs
Total PAPs	1,282 persons*	Titleholders: 0 persons Non-titleholders: 1,282 persons*
PAHs who need relocation (as residents)	231 Hhs	Titleholders: 0 persons Non-titleholders: 231 (1,088 persons) *
PAPs who do not need relocation (as residents)	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons
Commercial PAPs who need relocation	66 (194 persons) *	Titleholders: 0 persons Non-titleholders: 66 (194 persons) *
Commercial PAPs who do not need relocation	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons

* - Figures for number of persons do not include no. of family members of few additional PAPs.

2.2 Structures

Structures	Residential: 231 Commercial: 65 Residential + Commercial: 1 (counted in Commercial) Community: 9 (Religious Properties 6, Public Toilets 3) Government: 16 (MbPT Structures 9, Occupants of Leased Plots 6 & Police Chowki 1) Total: 322
-------------------	---

2.3 Fishery

Categories of Fisher-folks	Identified Number		Total	Remarks
	Mumbai side	Navi Mumbai side		
C1: Fishing stakes and nets in RoW (250 m.)	178	54	232	Funds for 230 nos C1 category fishermen are transferred to Commissioner of Fisheries on 17.03.2020 for payment to the beneficiaries. 2. The list of balance 2 Nos. of C1 category fishermen are in process of fund transfer to

QPR No. 19 (October to December 2021) Attachment 2-8

				Commissioner of Fisheries.
C2: Fishing Stakes and Nets within 500 m. of RoW (Southern side)	296	567	863	1. Funds for 496 nos C2 category fishermen are transferred to Commissioner of Fisheries in the 2017-18. 2. The list of balance 367 Nos. of C2 category fishermen are under verification of validity.
C3: Hand Pickers	1498	4051	5549	Funds for 4141 nos of C3 category fishermen are already transferred to Commissioner of Fisheries and balance 1408 Nos. of C3 category fishermen are in process of fund transfer to Commissioner of Fisheries.
C4: Commercial and Artisanal Fisher-folks (Loss of Time and Increased Operating Costs)	Will be observed during construction period	Will be observed during construction period	---	Nil
C5: Fisher-folks with Loss due to Turbidity	Will be observed during construction period	Will be observed during construction period	----	Nil
C6: Fisher-folks with Damages due to Accidents	Will be observed during construction period	Will be observed during construction period	----	Nil

2.4 Land Acquisition / Transfer

Location	Land Required in Ha.		Land Acquired in Ha.		Balance Land to be acquired in Ha	Remarks
	Govt.	Private	Govt.	Private		
Sewri	10.089	0	10.089	0	0	
Navi Mumbai	98.75	9.34	98.75	7.595	1.745	
Total	118.179		108.839	7.595	1.745	



3. Monitoring Results

3.1 Sewri Section

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Resettlement	No. of Residential PAHs provided with Allotment Letters of Alternate Tenements	231	197	29	226	97%	
	No. of Residential PAHs given possession of Alternate Tenements	231	197	29	226	97%	
	No. of Commercial/R+C PAPs provided with Allotment Letters of Alternate Shops/Tenements	66	23	38	61	92%	
	No. of Commercial R+C PAPs given possession of Alternate Shops/Tenements	66	23	38	61	92%	
	No. of Occupants of MbPT Leased Plots provided Compensation	6	5	1	6	100%	
	No. of Religious properties Relocated / Removed	6	1	5	6	100%	
	No. of Other Community properties Relocated / Removed	4	0	4	4	100%	
	No. of Structures in possession of MbPT Dismantled / Cleared	9	0	9	9	100%	
	No. of PAHs/PAPs provided Shifting Charges / Arrangement	297	0	0	0	0%	
Rehabilitation	No. of PAHs / PAPs identified for Livelihood Support in Post Resettlement Assessment						
	No. of PAHs / PAPs provided Livelihood Support under Program-I (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-II (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-III (to be identified)						
	No. of new enterprises started						

QPR No. 19 (October to December 2021) Attachment 2-8

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Grievance Redress	No. of Grievances Received by FLGRC	4					
	No. of Grievances Disposed by FLGRC	4	0	4	4	100%	
	No. of Grievances Received by SLGRC	1					
	No. of Grievances Disposed by SLGRC	0					
Post Resettlement Assistance	No. of CHSs Registration helped						
	No. of CHSs provided Tenements for Social Amenities						
	No. of CHSs' Maintenance Fund Invested						
	No. of CHSs' Office Bearers provided training						



SUMMARY OF FISHER FOLKS OF MTHL PROJECT (Influence Zone of 23 villages) Up to 31-12-2021						
Sr. No.	Village Name	Total number of forms Received	Total approved eligible family units			
			C1	C2	C3	Total
1	Bamandongri	273	1	1	28	30
2	Belapur	110	0	5	15	20
3	Belpada	1185	0	7	478	485
4	Diwale	455	12	201	52	265
5	Ganeshpuri	276	0	37	35	72
6	Gavhan	2162	0	14	1317	1331
7	Jasai	926	0	0	18	18
8	Jawale	51	0	1	0	1
9	Kombadbhuja	413	1	23	134	158
10	Kopar	994	2	5	228	235
11	Karave	178	0	44	67	111
12	Mahul	1062	129	76	604	809
13	Moha	475	22	25	134	181
14	Mora	818	0	102	375	477
15	Morave	539	14	21	88	123
16	Nhava	1646	0	32	307	339
17	Sarsole	266	0	30	83	113
18	Sewri	305	0	1	72	73
19	Shelghar	241	0	0	15	15
20	Shivajinagar	202	1	4	61	66
21	Trombay	1208	49	219	823	1091
22	Ulwe	218	1	3	14	18
23	Uran & Hanuman Koliwada	683	0	11	600	611
24	Vahal	411	0	2	1	3
Total		15097	232	864	5549	6645
Total applications						15097
Duplicate/Repeated Application						2428
Net Applications						12669
Approved applications						6645

Grievance Redressal Committee (GRC) for Fisher-folk Compensation

No. of Cases referred to GRC	No. of Cases		No. of Cases Rejected	No. of Cases under Consideration
	Allowed	Compensation Paid		
Nil	Nil	Nil	Nil	Nil



Implementation Schedule for Fisher-folks Compensation & Land Acquisition in Navi Mumbai

A. Implementation Schedule for Fisher-folks Compensation: -

Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
1	Approval of fisher-folks' compensation Policy	Fisher-folks Compensation Committee (FCC)	08-10-2015	23-12-2015
2	Approval by MMRDA	MMRDA	10-12-2015	23-12-2015
3	Submission to JICA	MMRDA	--	04-01-2016
4	Detailed list of PAP and compensation plan	1. Detailed list of Fisher-folk PAP up to list 1 (1165 Nos) & 2 (1399 Nos) are finalized by the Fisheries Department. 2. From 2018, FEVC committee is the approval authority of PAF and approved C1- 232 Nos. C2 - 368 Nos and C3- 3481 Nos are approved.	23-12-2015	Up to 31-12-2021 1. Total up to date applications scrutinized = 12669 Nos. 2. Eligible = 6645 Nos. 3. Rejected = 6024 Nos.
	Validation of compensation plan	Fisher-folks Compensation Committee (FCC)	23-12-2015	1. Approval to the Fisher-folk PAP list obtained from Fisheries Department for Fisherfolk from Sewri, Mahul & Trombay (Mumbai side) – 12th September 2017 and 20th November 2018 for C-2 & C3 Category only.



Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
			23-12-2015	2. Approval to the Fisher-folk PAP list obtained from Fisheries Department for Fisherfolk of Navi Mumbai of C2 & C3 on 25th April 2018. 3. Validation of compensation is in progress and would be completed in phases.
6	Approval of compensation plan	FCC	23-11-2015	28-12-2017
7	Approval by MMRDA	MMRDA	23-11-2015	09-03-2021

B. Implementation Schedule for Land Acquisition in Navi Mumbai: -

Land Required in Ha.	Land Acquired in Ha.		Balance Land to be acquired in Ha	Anticipated date for Land Acquisition	Payment status (Payment made to Landowners by CIDCO)	Remarks
	Govt.	Private				
98.75	9.34	98.75	1.745	31-03-2022	--	1. CIDCO is the land acquisition authority for land acquisition for Navi Mumbai 2. MMRDA has paid an amount of INR 59.16 Cr to CIDCO as per their demand. 3. The payment status to the landowners is awaited from CIDCO. The same would be communicated to JICA on receipt of the same.
Total	108.09	106.345	1.745			



Implementation Schedule for SIA (Sewri Section)

Task No.	Task Designation	Start Date	Completion / Forecast Date
1	Preparation of Final SIA		
1.1	MMRDA Approval	October 2015	January 2016
1.2	JICA Approval	November 2015	January 2016
1.3	Posting of project Information on MMRDA		
1.4	Translation and disclosure of entitlement policy in local language to all PAP's	December 2015	January 2016
2	LARP Implementation		
2.1	Grievance redress mechanism established	August 2016	August 2016
2.2	Staff deployment SIA implementation	June 2016	Dec. 2021
2.3	Staff Deployment Public Relation	June 2016	June 2016
2.4	Hiring of Independent Evaluation Agency	November 2018	November 2020
2.5	Preparation and issue of allotment letters to PAPs	June 2018	Jan. 2022
2.6	Notice of PAPs for shifting (Sewri Section)	December 2018	Nov. 2021
2.7	Allotment of dwelling units to PAP's	September 2016	Jan. 2022
2.8	Shifting of PAPs to resettlement Colony	December 2018	Nov. 2021
2.9	Transfer of compensation / allowance/ assistance to PAPs	December 2018	Jan. 2022
2.10	Creation of Community Revolving fund (within 3 months post handing over)	April 2019	Jan. 2022
2.11	Assessment of economic rehabilitation needs by individual household (within 6 months after handing over)	September 2019	Jan. 2022
2.12	Registration of Co-operative housing societies transfer of maintenance funds. (6 months period)	December 2019	Jan. 2022
2.13	Signing of Civil Contract		January 2018
2.14	Notice of Civil works to proceed		March 2018
3	Monitoring & Evaluation		
3.1	Internal Monitoring- Monthly/ Quarterly	June 2016	July 2020
3.2	Independent Evaluation Mid-term and End term evaluation		
	Mid Term	May 2019	June 2020
	End Term	November 2019	Mar. 2022



Attachment 3- JICA's Concurrence Status



Status of JICA'S Concurrence

Sl. No.	Brief description	Procurement procedure	Bid Cost		JICA'S Concurrence on					
			Local Currency (Cr Rs.)	Total (Cr Rs)	PQ Documents	PQ Evaluation	Bid Documents	Technical Evaluation	Financial Evaluation	Contract
1.	Package-1 (CH 0+000 km to CH10+380 km)	ICB with PQ (2P)	7637.30	7637.30	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
2.	Package-2 (CH 10+380 km to CH18+187 km)	ICB with PQ (2P)	5612.61	5612.61	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
3.	Package-3 (CH18+187 to CH21+800)	ICB with PQ (2P)	1013.79	1013.79	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 15th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
4.	Package-4 Intelligent Transport System	ICB with PQ (2P)	413	413	JICA's Concurrence - 23rd August 2019	-	JICA's Concurrence - 24th Aug 2017	-	-	-



**Attachment 4- Project Procurement and Financial
Status till 31st December 2021**



PROJECT PROCUREMENT AND FINANCIAL STATUS TILL 31ST DECEMBER 2021


Type	Contract	Awarded or Estimated Value (in Rs. Crore)	Current Status	Contractors	Project Commencement Date	Stipulated Project Completion Date	% of Overall Project completion (Design/ Procurement/ Construction) till 25 th December 2021	% of Overall Financial Progress (Including Mobilization Advance and excluding the Price Adjustment & Work Variation) till 31 st December 2021
CIVIL	Package-1 (CH 0+000 km to CH 10+380 km)	7637.30	Awarded	L&T-IHI Consortium	March 2018	Sep 2022	66.21%	70.93%
	Package-2 (CH 10+380 km to CH18+187 km)	5612.61	Awarded	DAEWOO-TPL JV	March 2018	Sep 2022	63.19%	75.04%
	Package-3 (CH18+187 to CH21+800)	1013.79	Awarded	L&T	March 2018	Sep 2021	66.84%	86.94%
ITS	Package-4 Intelligent Transport System (ITS)	413	Tender Stage	NA	February 2022	May 2023	NA	NA



**Attachment 5- S-Curve for Cumulative Planned Vs
Actual Amount in JPY Million**



**Financial S-Curve (Planned Vs Actual JICA Disbursement Amount) till
31st December 2021 in JPY Millions**



**Attachment 6- Package-1's Construction Programme
Updated as on 25th December 2021**



MUMBAI TRANS HARBOUR LINK PACKAGE 1, UPDATED BASELINE PROGRAMME FOR DECEMBER 2021



General Consultant for Mumbai Trans Harbour Link Project

Activity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish	Original Duration	Start	Finish	Schedule % Complete	Performance % Complete	Variance - BL1 Start Date	Variance - BL1 Finish Date	Total Float	2018	2019	2020	2021	2022	2023	2024
MPR45	MTHL P1 -Dec'21 Month Progress	1062	23-Mar-18	22-Sep-22	1732	23-Mar-18 A	04-Dec-24	96.64%	66.21%	0	-670	-671							
MPR45.1	Mumbai Trans Harbour Link - Package 1	1062	23-Mar-18	22-Sep-22	1732	23-Mar-18 A	04-Dec-24	96.64%	66.21%	0	-670	-671							
M10000	Commencement Date	0	23-Mar-18		0	23-Mar-18 A		100%	100%	0	0	0							
MPR45.1.1	Key Milestones	1464	19-Sep-18	22-Sep-22	2082	15-Feb-19 A	04-Dec-24	0%	0%	-148	-803	-804							
MPR45.1.2	Contractual Interface	1243	09-Oct-18	05-Mar-22	1243	09-Oct-18 A	05-Mar-22	0%	0%	0	0	200							
MPR45.1.3	Access to Site	165	23-Mar-18	03-Sep-18	165	23-Mar-18 A	26-Dec-21	0%	0%	0	-1210	-741							
MPR45.1.4	Document Submittals	180	23-Mar-18	18-Sep-18	180	23-Mar-18 A	09-Dec-19 A	0%	0%	0	-446								
MPR45.1.5	Survey	73	23-Mar-18	03-Jun-18	73	23-Mar-18 A	03-Jun-18 A	0%	0%	0	0								
MPR45.1.6	Geotechnical Investigation	165	23-Mar-18	03-Sep-18	165	23-Mar-18 A	23-Jul-19 A	0%	0%	0	-322								
MPR45.1.6.1	Phase 1	60	23-Mar-18	21-May-18	60	23-Mar-18 A	21-May-18 A	0%	0%	0	0								
MPR45.1.6.2	Phase 2	25	22-May-18	15-Jun-18	25	22-May-18 A	15-Jun-18 A	0%	0%	0	0								
MPR45.1.6.3	Phase 3	50	16-Jun-18	04-Aug-18	50	16-Jun-18 A	30-Dec-18 A	0%	0%	0	-147								
MPR45.1.6.4	Phase 4	45	21-Jul-18	03-Sep-18	45	05-Oct-18 A	23-Jul-19 A	0%	0%	-76	-322								
MPR45.1.7	Infrastructure Facilities	188	23-Mar-18	05-Feb-19	376	23-Mar-18 A	26-Oct-20 A	0%	0%	0	-369								
MPR45.1.7.1	Project Site Office Construction (Contractor + Employer + C	120	04-Apr-18	27-Nov-18	120	04-Apr-18 A	25-Nov-18 A	0%	0%	0	2								
MPR45.1.7.2	Casting Yard	164	20-Apr-18	05-Feb-19	355	20-Apr-18 A	26-Oct-20 A	0%	0%	0	-369								
MPR45.1.7.3	Fabrication Yard	133	23-Mar-18	30-Nov-18	133	23-Mar-18 A	26-Apr-19 A	0%	0%	0	-122								
MPR45.1.7.4	Rebar Yard	133	23-Mar-18	30-Nov-18	376	23-Mar-18 A	16-Jan-20 A	0%	0%	0	-265								
MPR45.1.7.5	Batching Plant Installation - CP30 & CP60	164	20-Apr-18	05-Feb-19	164	08-Sep-18 A	08-Dec-18 A	0%	0%	-47	-49								
MPR45.1.8	Procurement Plan	1618	04-Apr-18	07-Sep-22	2186	04-Apr-18 A	31-Oct-24	0%	0%	0	-784	-770							
MPR45.1.8.1	Plant & Machinery Deployment Plan	1618	04-Apr-18	07-Sep-22	2186	04-Apr-18 A	31-Oct-24	0%	0%	0	-784	-770							
MPR45.1.8.4	Bulk Material Procurement Plan	1412	01-Sep-18	13-Jul-22	1679	31-Aug-18 A	25-Sep-24	0%	0%	0	-804	-805							
MPR45.1.9	Design & Engineering (Civil)	302	23-Mar-18	21-Sep-19	673	23-Mar-18 A	29-Dec-21	0%	0%	0	-536	-344							
MPR45.1.9.1	Initial Design (General & Preliminary Design, DBR)	79	23-Mar-18	09-Jun-18	79	23-Mar-18 A	29-Nov-18 A	0%	0%	0	-172								
MPR45.1.9.2	Finalization of Alignment	88	23-Mar-18	18-Jun-18	88	23-Mar-18 A	10-Sep-18 A	0%	0%	0	-83								
MPR45.1.9.3	Detailed Design and Construction Design	269	01-May-18	21-Sep-19	673	01-May-18 A	29-Dec-21	0%	0%	0	-536	-344							
MPR45.1.10	Design, Engineering & Material Procurement (OSD)	697	23-Mar-18	17-Feb-20	1211	23-Mar-18 A	22-Jul-21 A	0%	0%	0	-520								
MPR45.1.10.1	Initial Design	53	23-Mar-18	14-May-18	53	23-Mar-18 A	29-Nov-18 A	0%	0%	0	-198								
MPR45.1.10.3	Aerodynamic Analysis	145	23-Mar-18	14-Aug-18	145	23-Mar-18 A	30-Jul-19 A	0%	0%	0	-349								
MPR45.1.10.4	Technical Design	311	15-May-18	21-Mar-19	813	15-May-18 A	22-Jul-20 A	0%	0%	0	-488								
MPR45.1.10.5	Construction Design	344	12-Oct-18	20-Sep-19	1124	02-Feb-19 A	22-Jul-21 A	0%	0%	-113	-670								
MPR45.1.10.6	Material Procurement (1st Lot)	353	02-Mar-19	17-Feb-20	577	15-Mar-19 A	19-Jan-21 A	0%	0%	-13	-336								
MPR45.1.11	Tree Cutting and Transplantation	225	23-Mar-18	02-Nov-18	1121	23-Mar-18 A	16-Jan-22	0%	0%	0	-1170	-816							
MPR45.1.12	Utility Diversion	210	19-Jun-18	14-Jan-19	1363	01-Oct-18 A	05-Jan-22	0%	0%	-104	-1087	-749							
MPR45.1.13	Construction	919	11-Jun-18	22-Jun-22	1669	11-Jun-18 A	19-Sep-24	96.57%	59.35%	0	-683	-608							
MPR45.1.13.1	Sewri Interchange Section	779	03-Nov-18	28-Feb-22	1466	29-Mar-19 A	13-Apr-24	96.43%	42.71%	-121	-648	-476							
MPR45.1.13.1.1	Sewri Interchange - Work Front - 1	779	03-Nov-18	28-Feb-22	1466	16-May-19 A	13-Apr-24	95.03%	37.93%	-161	-648	-476							
MPR45.1.13.1.1.1	Sewri Interchange - Work Front - 1 - Piling	490	03-Nov-18	15-Dec-20	889	16-May-19 A	11-Apr-22	100%	83.36%	-161	-324	-136							
MPR45.1.13.1.1.1.1	Piling - Land Viaduct	54	13-Apr-19	16-Sep-19	298	25-Jun-19 A	16-Mar-21 A	100%	100%	-53	-376								
MPR45.1.13.1.1.1.2	Piling - Ramp A	442	03-Nov-18	17-Oct-20	880	16-May-19 A	14-Mar-22	100%	85.57%	-161	-348	-169							
MPR45.1.13.1.1.1.3	Piling - Ramp E	36	20-Oct-20	01-Dec-20	63	02-Dec-19 A	11-Apr-22	100%	33.33%	192	-336	-169							
MPR45.1.13.1.1.1.4	Piling - Ramp F	12	02-Dec-20	15-Dec-20	12	05-Jan-21 A	30-Jun-21 A	100%	100%	-28	-151								
MPR45.1.13.1.1.2	Sewri Interchange - Work Front - 1 - Pile Cap	560	19-Nov-18	24-Mar-21	1010	21-Jun-19 A	03-Nov-22	100%	45.97%	-175	-414	-274							
MPR45.1.13.1.1.2.1	Pile Cap - Land Viaduct	68	25-Apr-19	15-Oct-19	130	06-Sep-19 A	06-Oct-21 A	100%	100%	-43	-445								
MPR45.1.13.1.1.2.2	Pile Cap - Ramp A	504	19-Nov-18	15-Jan-21	965	21-Jun-19 A	05-Oct-22	100%	38.95%	-175	-446	-329							
MPR45.1.13.1.1.2.3	Pile Cap - Ramp E	44	07-Jan-21	27-Feb-21	186	26-Jan-20 A	03-Nov-22	100%	33.33%	211	-434	-274							
MPR45.1.13.1.1.2.4	Pile Cap - Ramp F	20	01-Mar-21	24-Mar-21	20	13-Oct-21 A	08-Nov-21 A	100%	100%	-111	-112								
MPR45.1.13.1.1.3	Sewri Interchange - Work Front - 1 - Pier	588	12-Dec-18	20-May-21	662	30-Jul-19 A	20-Dec-22	100%	56.86%	-155	-405	-238							
MPR45.1.13.1.1.3.1	Pier - Land Viaduct	52	29-May-19	30-Oct-19	97	21-Oct-19 A	19-Oct-21 A	100%	100%	-43	-444								
MPR45.1.13.1.1.3.2	Pier - Ramp A	504	12-Dec-18	09-Feb-21	648	30-Jul-19 A	25-Nov-22	100%	36.29%	-155	-468	-363							
MPR45.1.13.1.1.3.3	Pier - Ramp E	96	27-Jan-21	20-May-21	261	31-Jul-19 A	20-Dec-22	100%	81.36%	337	-405	-301							
MPR45.1.13.1.1.3.4	Pier - Ramp F	83	23-Dec-20	01-Apr-21	56	24-Mar-21 A	13-Oct-22	100%	84.25%	-75	-390	-189							
MPR45.1.13.1.1.4	Sewri Interchange - Work Front - 1 - Pier Cap	587	05-Jan-19	11-Jun-21	499	12-Oct-20 A	11-Jan-23	100%	49.12%	-384	-405	-93							
MPR45.1.13.1.1.4.1	Pier Cap - Land Viaduct	49	16-Sep-19	14-Nov-19	88	12-Oct-20 A	19-Nov-21 A	100%	100%	-249	-458								
MPR45.1.13.1.1.4.2	Pier Cap - Ramp A	499	05-Jan-19	26-Feb-21	455	04-Nov-20 A	16-Dec-22	100%	29.03%	-403	-471	-381							
MPR45.1.13.1.1.4.3	Pier Cap - Ramp E	100	13-Feb-21	11-Jun-21	98	28-Oct-20 A	11-Jan-23	100%	73.86%	90	-405	-93							
MPR45.1.13.1.1.4.4	Pier Cap - Ramp F	86	31-Dec-20	13-Apr-21	47	12-Apr-21 A	05-Nov-22	100%	68.36%	-84	-400	-186							
MPR45.1.13.1.1.5	Sewri Interchange - Embankment Works - Ramp F	90	14-Apr-21	01-Nov-21	90	08-Nov-22	21-Feb-23	0%	0%	-400	-400	-251							
MPR45.1.13.1.1.6	Sewri Interchange - Work Front - 1 - Super Structu	628	04-May-19	28-Feb-22	810	29-Jul-20 A	13-Apr-24	87.5%	5.48%	-264	-648	-606							
MPR45.1.13.1.1.6.1	Erection - Land Viaduct	96	19-Nov-19	11-Mar-20	154	29-Jul-20 A	09-Apr-22	100%	50%	-176	-478	-441							
MPR45.1.13.1.1.6.2	Erection - Ramp A	486	04-May-19	09-Apr-21	594	05-Sep-20 A	25-Jun-23	100%	0%	-306	-625	-579							
MPR45.1.13.1.1.6.3	Erection - Ramp E	146	10-Apr-21	02-Dec-21	215	17-Aug-21 A	17-Jan-24	100%	5.22%	-69	-650	-610							
MPR45.1.13.1.1.6.4	Erection - Ramp F	52	28-Dec-21	28-Feb-22	52	12-Feb-24	13-Apr-24	0%	0%	-650	-650	-608							
MPR45.1.13.1.2	Sewri Interchange - Work Front - 2	765	03-Nov-18	11-Feb-22	1155	29-Mar-19 A	06-Apr-23	97.37%	90.46%	-121	-351	-279							
MPR45.1.13.1.2.1	Sewri Interchange - Work Front - 2 - Piling	553	03-Nov-18	01-Mar-21	958	29-Mar-19 A	11-Aug-22	100%	63.65%	-121	-366	-273							

Actual Level of Effort Actual Work Critical Remaining Work summary
Primary Baseline Remaining Work Milestone





MUMBAI TRANS HARBOUR LINK PACKAGE 1,
UPDATED BASELINE PROGRAMME FOR DECEMBER 2021



General Consultant for Mumbai Trans Harbour Link Project

Table with columns: Activity ID, Activity Name, BL1 Duration, BL1 Start, BL1 Finish, Original Start, Original Finish, Schedule % Complete, Performance % Complete, Variance - BL1 Start Date, Variance - BL1 Finish Date, Total Float, and monthly Gantt bars from 2018 to 2024.

Legend for activity status: Actual Level of Effort, Actual Work, Critical Remaining Work, Primary Baseline, Remaining Work, Milestone.

Please note that this Monthly Rolling Plan has been updated based on the actual progress and will not match with impacted schedule submitted with the EOT-04 proposal for the contractor's eligibility for extension of time.





MUMBAI TRANS HARBOUR LINK PACKAGE 1,
UPDATED BASELINE PROGRAMME FOR DECEMBER 2021



General Consultant for Mumbai Trans Harbour Link Project

Table with columns: Activity ID, Activity Name, BL1 Duration, BL1 Start, BL1 Finish, Original Start, Finish, Schedule % Complete, Performance % Complete, Variance - BL1 Start Date, Variance - BL1 Finish Date, Total Float, and a Gantt chart grid for years 2018-2024.

Legend for activity types: Actual Level of Effort, Actual Work, Critical Remaining Work, summary, Primary Baseline, Remaining Work, Milestone.

Please note that this Monthly Rolling Plan has been updated based on the actual progress and will not match with impacted schedule submitted with the EOT-04 proposal for the contractor's eligibility for extension of time.





MUMBAI TRANS HARBOUR LINK PACKAGE 1,
UPDATED BASELINE PROGRAMME FOR DECEMBER 2021



General Consultant for Mumbai Trans Harbour Link Project

Activity ID	Activity Name	BL1 Duration	BL1 Start	BL1 Finish	Original Duration	Start	Finish	Schedule % Complete	Performance % Complete	Variance - BL1 Start Date	Variance - BL1 Finish Date	Total Float	2018	2019	2020	2021	2022	2023	2024
MPR45.1.13.7	Crash Barrier Works	585	05-Oct-19	11-Mar-22	736	10-Jan-22	07-Jun-24	0%	0%	-534	-685	-522							
MPR45.1.13.7.1	Crash Barrier - Sewri Interchange	585	05-Oct-19	11-Mar-22	656	08-Mar-22	24-Apr-24	0%	0%	-578	-648	-485							
MPR45.1.13.7.2	Crash Barrier - Intertidal	470	17-Dec-19	04-Jan-22	627	21-Feb-22	12-Mar-24	0%	0%	-510	-666	-480							
MPR45.1.13.7.3	Crash Barrier - Marine	541	26-Nov-19	09-Mar-22	736	10-Jan-22	07-Jun-24	0%	0%	-492	-687	-526							
MPR45.1.13.7.4	Crash Barrier - Orthotropic Steel Deck	291	23-Dec-20	10-Mar-22	292	13-May-22	27-Apr-23	0%	0%	-345	-347	-188							
MPR45.1.13.8	Bridge Deck (Superstructure) Water Proofing	581	15-Oct-19	16-Mar-22	721	02-Feb-22	12-Jun-24	0%	0%	-545	-685	-526							
MPR45.1.13.8.1	Water Proofing - Sewri Interchange	579	15-Oct-19	14-Mar-22	648	12-Mar-22	24-Apr-24	0%	0%	-578	-646	-485							
MPR45.1.13.8.2	Water Proofing - Intertidal	465	28-Dec-19	10-Jan-22	622	05-Mar-22	18-Mar-24	0%	0%	-510	-666	-453							
MPR45.1.13.8.3	Water Proofing - Marine	526	18-Dec-19	14-Mar-22	721	02-Feb-22	12-Jun-24	0%	0%	-492	-687	-526							
MPR45.1.13.8.4	Water Proofing - Orthotropic Steel Deck	281	11-Jan-21	16-Mar-22	351	20-May-22	13-Jul-23	0%	0%	-336	-407	-248							
MPR45.1.13.9	Stone Mastic Asphalt Pavement	74	23-Dec-21	22-Mar-22	376	28-Mar-23	19-Jun-24	2.26%	0%	-385	-686	-588							
MPR45.1.13.9.1	Sewri Interchange	70	27-Dec-21	21-Mar-22	131	25-Nov-23	30-Apr-24	0%	0%	-584	-645	-546							
MPR45.1.13.9.2	Main Bridge	74	23-Dec-21	22-Mar-22	376	28-Mar-23	19-Jun-24	3.05%	0%	-385	-686	-646							
MPR45.1.13.10	Bridge Ancillaries and Misc. Works	575	31-Jan-20	22-Jun-22	729	07-Apr-22	24-Aug-24	0%	0%	-510	-663	-588							
MPR45.1.13.10.1	Bridge Ancillaries	575	31-Jan-20	22-Jun-22	729	07-Apr-22	24-Aug-24	0%	0%	-510	-663	-588							
MPR45.1.13.10.1.1	Noise Barrier, View Barrier and Safety Fence	552	31-Jan-20	26-May-22	724	07-Apr-22	19-Aug-24	0%	0%	-510	-681	-583							
MPR45.1.13.10.1.2	Traffic Signages and Marking	84	17-Mar-22	22-Jun-22	88	13-May-24	24-Aug-24	0%	0%	-659	-663	-588							
MPR45.1.15	Handing Over	348	31-Mar-22	22-Sep-22	159	27-May-24	04-Dec-24	0%	0%	-659	-670	-671							
MPR45.1.15.1	Testing and Handing Over	120	31-Mar-22	18-Aug-22	131	27-May-24	31-Oct-24	0%	0%	-659	-670	-671							
MPR45.1.15.2	Final Handing Over	28	19-Aug-22	22-Sep-22	28	31-Oct-24	04-Dec-24	0%	0%	-670	-670	-671							
MPR45.1.14	Invoice Schedule (Shows the Invoice items which are not cow	1062	23-Mar-18	22-Sep-22	1732	23-Mar-18 A	04-Dec-24	96.7%	71.13%	0	-670	-671							

█ Actual Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 summary
▬ Primary Baseline
 █ Remaining Work
 ◆ Milestone

Please note that this Monthly Rolling Plan has been updated based on the actual progress and will not match with impacted schedule submitted with the EOT-04 proposal for the contractor's eligibility for extension of time.



**Attachment 7- Package-2's Construction Programme
Updated as on 25th December 2021**



#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	Gantt Chart											
										2018	2019	2020	2021	2022	2023						
1	MTHL-PKG2-DETAILED WORK PROGRAMME_25122021_APPROVED_MPR.45		3250	17-Nov-17	21-Sep-24	17-Nov-17		96.28%	63.19%	[Gantt bars for 2018-2023]											
2	PROJECT PRE-COMMENCEMENT ACTIVITY		126	17-Nov-17	22-Mar-18	17-Nov-17	16-Mar-18	0%	0%	[Gantt bars]											
3	PRE-COMMENCEMENT ACTIVITY		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%	[Gantt bars]											
4	JV FORMATION AND REGISTRATION		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%	[Gantt bars]											
5	PROJECT EVENT MILESTONE		2575	23-Mar-18	21-Mar-23	23-Mar-18		0%	0%	[Gantt bars]											
6	PROJECT KEY MILESTONE		2395	23-Mar-18	22-Sep-22	23-Mar-18		0%	0%	[Gantt bars]											
7	INTERFACE MILESTONE_ERG19		2547	19-Apr-18	21-Mar-23	03-Apr-18		0%	0%	[Gantt bars]											
8	PHYSICAL PROGRESS AND INTERFACE DATE_ADD2-ATTACHMENT 25		2082	18-Sep-18	22-Jun-22	31-Aug-18		0%	0%	[Gantt bars]											
9	KEY DATE_ADDENDUM 2_NO.25 Obtain the Certificate of No Objection		2082	18-Sep-18	22-Jun-22	31-Aug-18		0%	0%	[Gantt bars]											
10	INTERFACE DATE_ADDENDUM 2_NO.25		0	17-Dec-18	20-Sep-21			0%	0%	[Gantt bars]											
11	CONSTRUCTION KEY MILESTONES		1259	03-Sep-18	06-Jul-21	25-Oct-18		0%	0%	[Gantt bars]											
12	CASTING YARD-OFFICE & CAMP DEVELOPMENT		516	04-Sep-18	25-Apr-19	25-Oct-18	20-Jan-20	0%	0%	[Gantt bars]											
13	STEEL BRIDGE ASSEMBLY YARD DEVELOPMENT		11	02-Nov-18	06-Nov-19	09-Mar-20	01-Oct-20	0%	0%	[Gantt bars]											
14	PERMANENT WORKS		1159	03-Sep-18	06-Jul-21	08-Dec-18		0%	0%	[Gantt bars]											
15	MANAGEMENT		613	20-Jan-18	18-Aug-18	12-Jan-18	22-Aug-19	0%	0%	[Gantt bars]											
16	SITE ORGANISATION		35	20-Jan-18	23-Feb-18	07-Mar-18	07-Mar-18	0%	0%	[Gantt bars]											
17	DEVELOPMENT OF MANAGEMENT SYSTEM		613	20-Jan-18	27-May-18	20-Jan-18	22-Aug-19	0%	0%	[Gantt bars]											
18	COMMUNICATION / DOCUMENT CONTROL SYSTEM		315	20-Jan-18	10-May-18	20-Jan-18	24-Oct-18	0%	0%	[Gantt bars]											
19	QUALITY ASSURANCE AND MANAGEMENT SYSTEM		254	23-Mar-18	10-May-18	23-Mar-18	24-Oct-18	0%	0%	[Gantt bars]											
20	HEALTH, SAFETY AND ENVIRONMENTAL MANAGEMENT SYSTEM		551	23-Mar-18	10-May-18	23-Mar-18	22-Aug-19	0%	0%	[Gantt bars]											
21	INTERFACE MANAGEMENT SYSTEM		49	23-Mar-18	10-May-18	23-Mar-18	24-Oct-18	0%	0%	[Gantt bars]											
22	RISK MANAGEMENT PLAN		66	23-Mar-18	27-May-18	23-Mar-18	24-Oct-18	0%	0%	[Gantt bars]											
23	DEVELOPMENT OF WORK PROGRAMME		63	23-Mar-18	24-May-18	23-Mar-18	21-Sep-18	0%	0%	[Gantt bars]											
24	CONTRACTORS WORK PROGRAMME		63	23-Mar-18	24-May-18	23-Mar-18	21-Sep-18	0%	0%	[Gantt bars]											
25	OTHER CONTRACTUAL SUBMITTALS		28	24-Mar-18	20-Apr-18	24-Mar-18	23-Apr-18	0%	0%	[Gantt bars]											
26	PERMIT & APPROVAL		389	20-Jan-18	18-Aug-18	12-Jan-18	03-Aug-19	0%	0%	[Gantt bars]											
27	SURVEYING & GEOTECHNICAL INVESTIGATION		35	20-Jan-18	23-Feb-18	12-Jan-18	09-Feb-18	0%	0%	[Gantt bars]											
28	CUTTING OF MANGROVES		70	20-Jan-18	30-Mar-18	25-Jan-18	23-Apr-18	0%	0%	[Gantt bars]											
29	SETTING UP BATCHING PLANT		313	06-Apr-18	18-Aug-18	06-Apr-18	28-Nov-18	0%	0%	[Gantt bars]											
30	PC YARD & CAMP		28	04-May-18	01-Jun-18	21-Mar-18	01-Oct-18	0%	0%	[Gantt bars]											
31	CONNECTION FOR ELECTRICITY & WATER		63	18-May-18	20-Jul-18	06-Apr-18	03-Aug-19	0%	0%	[Gantt bars]											
32	CUTTING OF TREES		35	23-Mar-18	26-Apr-18	10-May-18	02-Aug-18	0%	0%	[Gantt bars]											
33	IMPORT PERMITS/LICENCES FOR EQUIPMENTS & GOODS		70	23-Mar-18	31-May-18	15-May-18	31-May-18	0%	0%	[Gantt bars]											
34	NOC FOR PLANT & FACILITIES TO BE USED AT SITE		51	23-Mar-18	31-May-18	16-Aug-18	28-Nov-18	0%	0%	[Gantt bars]											
35	TEMPORARY ACCESS ROAD FOR MAIN BRIDGE & INTERCHANGE		58	23-Mar-18	19-May-18	23-Mar-18	28-Jul-18	0%	0%	[Gantt bars]											
36	DESIGN		1321	20-Jan-18	04-Sep-19	01-Jan-18	02-Feb-21	100%	100%	[Gantt bars]											
37	EARLY STAGE DESIGN WORK / INFORMATION COLLECTION		678	20-Jan-18	17-Jul-18	01-Jan-18	12-Nov-19	100%	100%	[Gantt bars]											
38	INDEPENDENT DESIGN CHECKER APPROVAL		35	20-Jan-18	23-Feb-18	20-Jan-18	13-Apr-18	0%	0%	[Gantt bars]											
39	TOPOGRAPHIC SURVEY		116	20-Jan-18	16-May-18	01-Jan-18	20-Apr-18	0%	0%	[Gantt bars]											
40	BATHYMETRIC SURVEY		75	20-Jan-18	04-Apr-18	25-Jan-18	20-Mar-18	0%	0%	[Gantt bars]											
41	ADDITIONAL TIME FOR ONGC & BPCL PHYSICAL VERIFICATION		309			21-Mar-18	05-Aug-19	0%	0%	[Gantt bars]											
42	GEOTECHNICAL INVESTIGATION		548	20-Jan-18	17-Jul-18	12-Jan-18	25-Jun-19	100%	100%	[Gantt bars]											
43	ADDITIONAL WORKS FOR DESIGN INITIATION OF STEEL MODULE 1		63			26-Jun-19	12-Nov-19	0%	0%	[Gantt bars]											
44	TEMPORARY WORK		1037	22-Jan-18	01-Nov-18	20-Jan-18	20-Aug-20	100%	100%	[Gantt bars]											
45	PROJECT OFFICE LAYOUT		241	04-May-18	02-Jun-18	04-May-18	17-Jul-18	0%	0%	[Gantt bars]											
46	CASTING YARD LAYOUT		72	22-Jan-18	04-Apr-18	20-Jan-18	09-Oct-18	0%	0%	[Gantt bars]											
47	TEMPORARY BRIDGE		94	26-Feb-18	31-May-18	24-Feb-18	30-Aug-18	100%	100%	[Gantt bars]											
48	CASTING YARD STRUCTURE		199	10-May-18	10-Aug-18	20-Mar-18	20-Nov-18	0%	0%	[Gantt bars]											
49	STEEL BRIDGE FABRICATION YARD		365	20-Jul-18	01-Nov-18	11-Nov-19	20-Aug-20	0%	0%	[Gantt bars]											
50	CONCRETE MIX DESIGN		274	23-Mar-18	31-Aug-18	12-May-18	15-Nov-18	0%	0%	[Gantt bars]											
51	JFE DESIGN PROGRAMME		1220	01-May-18	04-Sep-19	09-Apr-18	02-Feb-21	100%	100%	[Gantt bars]											
52	PROCUREMENT, MANUFACTURING AND LOGISTICS		1617	20-Jan-18	23-Aug-20	22-Dec-17		100%	100%	[Gantt bars]											
53	SURVEY & INVESTIGATION		72	20-Jan-18	02-Apr-18	22-Dec-17	04-Apr-18	0%	0%	[Gantt bars]											
54	TOPOGRAPHIC SURVEY AGENT		21	20-Jan-18	09-Feb-18	01-Jan-18	22-Jan-18	0%	0%	[Gantt bars]											
55	BATHYMETRIC SURVEY / UTILITY SURVEY AGENT		21	20-Jan-18	09-Feb-18	01-Jan-18	23-Jan-18	0%	0%	[Gantt bars]											
56	GEOTECHNICAL INVESTIGATION AGENCY		48	22-Jan-18	02-Apr-18	22-Dec-17	04-Apr-18	0%	0%	[Gantt bars]											
57	TEMPORARY WORK		964	20-Jan-18	20-Oct-18	20-Jan-18	11-May-20	0%	0%	[Gantt bars]											
58	MAIN WORK_SUBCONTRACT WORK		1237	23-Mar-18	20-Jul-19	23-Mar-18		0%	0%	[Gantt bars]											

Project Baseline Bar
 Critical Remaining Work
 Summary
 Actual Work
 Milestone
 Remaining Work
 % Complete icon"/> % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY
(MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Dec-21	RO		



#	Activity D	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
										2018												2019												2020												2021												2022												2023											
59	EQUIPMENTS		1097	23-Mar-18	12-Sep-19	23-Mar-18	05-Nov-20	100%	100%	05-Nov-20A EQUIPMENTS																																																																							
60	BATCHING PLANT		437	23-Mar-18	31-Jul-18	23-Mar-18	23-Mar-19	0%	0%	23-Mar-19A BATCHING PLANT																																																																							
61	RCD MACHINE		514	23-Mar-18	11-Nov-18	23-Mar-18	24-Aug-19	0%	0%	24-Aug-19A RCD MACHINE																																																																							
62	GANTRY CRANE		1097	23-Mar-18	08-Feb-19	23-Mar-18	05-Nov-20	100%	100%	05-Nov-20A GANTRY CRANE																																																																							
63	SEGMENT LAUNCHER		770	24-Jul-18	12-Sep-19	24-Jul-18	09-Mar-20	0%	0%	09-Mar-20A SEGMENT LAUNCHER																																																																							
64	PRECAST MOULD AND SYSTEM FORM		715	07-Aug-18	24-Mar-19	04-Sep-18	25-Sep-20	100%	100%	25-Sep-20A PRECAST MOULD AND SYSTEM FORM																																																																							
65	PRECAST MOULD CASTING BED		332	20-Aug-18	24-Mar-19	03-Jun-19	25-Sep-20	100%	100%	25-Sep-20A PRECAST MOULD CASTING BED																																																																							
66	SYSTEM FORM		447	07-Aug-18	04-Mar-19	04-Sep-18	31-Aug-20	0%	0%	31-Aug-20A SYSTEM FORM																																																																							
67	MATERIAL SUPPLIERS		1484	02-Jun-18	15-Oct-19	20-Apr-18		0%	0%	25-Jun-22 MATERIAL SUP																																																																							
68	MATERIAL PROCUREMENT		0			08-Aug-18		0%	0%	25-Dec-21 MATERIAL PROCUREMENT																																																																							
69	PROCUREMENT OF STEEL GIRDER		673	07-May-19	23-Aug-20	01-Aug-19	02-Feb-21	0%	0%	02-Feb-21A PROCUREMENT OF STEEL GIRDER																																																																							
70	STEEL PLATE FOR (RHS STEEL MODULE-2_MP177 - MP182)		513	04-Jun-19	13-Jul-20	08-Aug-19	02-Jul-20	0%	0%	02-Jul-20A STEEL PLATE FOR (RHS STEEL MODULE-2_MP177																																																																							
71	STEEL PLATE FOR (LHS STEEL MODULE-2_MP177 - MP182)		438	07-May-19	16-Apr-20	01-Aug-19	12-May-20	0%	0%	12-May-20A STEEL PLATE FOR (LHS STEEL MODULE-2_MP177																																																																							
72	STEEL PLATE FOR (RHS STEEL MODULE-3_MP183 - MP186)		315	01-Jul-19	10-May-20	01-Nov-19	17-Aug-20	0%	0%	17-Aug-20A STEEL PLATE FOR (RHS STEEL MODULE-3_MP																																																																							
73	STEEL PLATE FOR (LHS STEEL MODULE-3_MP183 - MP186)		315	04-Jun-19	14-Apr-20	01-Oct-19	05-Nov-20	0%	0%	05-Nov-20A STEEL PLATE FOR (LHS STEEL MODULE-3																																																																							
74	STEEL PLATE FOR (RHS STEEL MODULE-1_MP176 - MP171)		286	30-Jul-19	23-Aug-20	01-Apr-20	02-Feb-21	0%	0%	02-Feb-21A STEEL PLATE FOR (RHS STEEL MOULD																																																																							
75	STEEL PLATE FOR (LHS STEEL MODULE-1_MP176 - MP171)		327	02-Jul-19	26-Jul-20	29-Mar-20	05-Jan-21	0%	0%	05-Jan-21A STEEL PLATE FOR (LHS STEEL MOULD																																																																							
76	IMPACT OF COVID-19		51			22-Mar-20	25-May-20	0%	0%	25-May-20A IMPACT OF COVID-19																																																																							
77	CONSTRUCTION		2264	02-Apr-18	21-Jun-22	02-Apr-18		96.79%	63.61%																																																																								
78	TEMPORARY WORK		2207	02-Apr-18	21-Jun-22	02-Apr-18		99%	97.95%																																																																								
79	PREPARATION WORK		368	02-Apr-18	16-Jan-19	02-Apr-18	25-Jul-19	0%	0%	25-Jul-19A PREPARATION WORK																																																																							
80	ESTABLISHMENT OF EMPLOYER & CONTRACTOR OFFICE		194	20-Jun-18	27-Nov-18	27-Jun-18	18-Jan-19	100%	100%	18-Jan-19A ESTABLISHMENT OF EMPLOYER & CONTRACTOR OFFICE																																																																							
81	ESTABLISHMENT OF LABOUR CAMP		464	20-Jun-18	05-Apr-19	03-Jul-18	04-Apr-19	0%	0%	04-Apr-19A ESTABLISHMENT OF LABOUR CAMP																																																																							
82	ESTABLISHMENT OF CONCRETE CASTING YARD		1095	04-May-18	25-Apr-19	14-Jun-18	12-May-21	100%	100%	12-May-21A ESTABLISHMENT OF CONCRETE																																																																							
83	ESTABLISHMENT OF STEEL SPAN ASSEMBLY YARD		584	02-Nov-18	06-Mar-20	01-Nov-19	30-Mar-21	0%	0%	30-Mar-21A ESTABLISHMENT OF STEEL SPAN AS																																																																							
84	TEMPORARY BRIDGE		2155	20-May-18	21-Jun-22	27-Jul-18		98.28%	96.49%																																																																								
85	PERMANENT WORK		1997	03-Sep-18	24-May-22	08-Dec-18		96.5%	59.12%																																																																								
86	PRE-FABRICATION AND ASSEMBLY		1159	18-Apr-19	19-Feb-22	16-Oct-19		97.56%	70.84%																																																																								
87	CONCRETE PRE-FABRICATION AT THE CASTING YARD		692	18-Apr-19	15-Sep-21	06-Nov-19		100%	43.14%																																																																								
88	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP INCLUDING LOGISTIC		1007	02-Jun-19	24-Jan-22	16-Oct-19		97.55%	78.91%																																																																								
89	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP		952	02-Jun-19	29-Nov-21	16-Oct-19		100%	100%																																																																								
90	STEEL MODULE-02_MP182 - MP177 (FABRICATION AT JFE)		626	02-Jun-19	29-Jun-21	24-Oct-19	25-Jun-21	100%	100%	25-Jun-21A STEEL MODULE-02_MP182 - MP																																																																							
91	STEEL MODULE-03_MP186 - MP183 (FABRICATION AT JFE)		734	29-Jun-19	25-Sep-21	16-Oct-19	01-Dec-21	100%	100%	01-Dec-21A STEEL MODULE-03_MP																																																																							
92	STEEL MODULE-01_MP176 - MP171 (FABRICATION AT JFE)		728	26-Jul-19	29-Nov-21	16-Apr-20		100%	100%	22-Sep-22 STEEL MO																																																																							
93	STEEL SPAN MATERIAL OCEAN FREIGHT TO THE MUMBAI PORT INCLUDING CUSTOM CLEARANCE		780	10-Jul-20	09-Jan-22	01-Sep-20		98.71%	70%																																																																								
94	STEEL MODULE-01_MP176 - MP171 (OCEAN FREIGHT)		374	23-Nov-20	09-Jan-22	28-Sep-21		96.13%	20%																																																																								
95	STEEL MODULE-02_MP182 - MP177 (OCEAN FREIGHT)		417	10-Jul-20	09-Aug-21	01-Sep-20	13-Sep-21	100%	100%	13-Sep-21A STEEL MODULE-02_MP182																																																																							
96	STEEL MODULE-03_MP186 - MP183 (OCEAN FREIGHT)		331	29-Nov-20	05-Nov-21	06-Mar-21		100%	87.5%	03-Feb-22 STEEL MODULE-03																																																																							
97	LOADING AND DELIVERY TO THE CONTRACTOR'S ASSEMBLY YARD		717	20-Aug-20	24-Jan-22	21-Oct-20		96.03%	70%																																																																								
98	STEEL MODULE-01_MP176 - MP171 (DELIVERY TO ASSEMBLY YARD)		318	02-Jan-21	24-Jan-22	26-Oct-21		88.08%	20%																																																																								
99	STEEL MODULE-02_MP182 - MP177 (DELIVERY TO ASSEMBLY YARD)		343	20-Aug-20	19-Aug-21	21-Oct-20	13-Oct-21	100%	100%	18-Oct-21A STEEL MODULE-02_MP182																																																																							
100	STEEL MODULE-03_MP186 - MP183 (DELIVERY TO ASSEMBLY YARD)		304	09-Jan-21	20-Nov-21	14-Apr-21		100%	87.5%	18-Feb-22 STEEL MODULE-03																																																																							
101	STEEL GIRDER ASSEMBLY AT THE CONTRACTOR'S ASSEMBLY YARD		486	05-Sep-20	17-Feb-22	23-Nov-20		86.57%	30%	10-Dec-22 STEEL																																																																							
102	STEEL MODULE-01_MP176 - MP171 (ASSEMBLY WORKS)		176	13-Oct-21	17-Feb-22			59.72%	0%																																																																								
103	STEEL SPAN ASSEMBLY_MP171 - MP172_G1		26	20-Nov-21	06-Jan-22			38.89%	0%	20-Aug-22 STEEL SPAN																																																																							
104	STEEL SPAN ASSEMBLY_MP171 - MP172_G2		20	20-Nov-21	08-Jan-22			0%	0%	19-Sep-22 STEEL SPAN																																																																							
105	STEEL SPAN ASSEMBLY_MP172 - MP173_G1		20	28-Dec-21	19-Jan-22			0%	0%	12-Nov-22 STEEL SPAN																																																																							
106	STEEL SPAN ASSEMBLY_MP172 - MP173_G2		20	25-Jan-22	17-Feb-22			0%	0%	10-Dec-22 STEEL																																																																							
107	STEEL SPAN ASSEMBLY_MP173 - MP174_G1		36	29-Nov-21	21-Dec-21			100%	0%	21-Jun-22 STEEL SPAN AS																																																																							
108	STEEL SPAN ASSEMBLY_MP173 - MP174_G2		36	11-Nov-21	30-Dec-21			58.33%	0%	30-Jun-22 STEEL SPAN AS																																																																							
109	STEEL SPAN ASSEMBLY_MP174 - MP175_G1		36	23-Oct-21	11-Dec-21			100%	0%	11-Jun-22 STEEL SPAN AS																																																																							
110	STEEL SPAN ASSEMBLY_MP174 - MP175_G2		36	02-Nov-21	11-Dec-21			100%	0%	11-Jun-22 STEEL SPAN AS																																																																							
111	STEEL SPAN ASSEMBLY_MP175 - MP176_G1		36	13-Oct-21	02-Dec-21			100%	0%	02-Jun-22 STEEL SPAN AS																																																																							
112	STEEL SPAN ASSEMBLY_MP175 - MP176_G2		36	23-Oct-21	02-Dec-21			100%	0%																																																																								
113	STEEL MODULE-02_MP182 - MP177 (ASSEMBLY WORKS)		310	05-Sep-20	18-Sep-21	23-Nov-20		100%	75%	21-Apr-22 STEEL MODULE-02																																																																							
114	STEEL SPAN ASSEMBLY_MP176 - MP177_G1		141	03-May-21	26-May-21	03-Jul-21		100%	0%	07-Apr-22 STEEL SPAN ASSE																																																																							
115	STEEL SPAN ASSEMBLY_MP176 - MP177_G2		43	25-Jun-21	28-Jul-21	02-Nov-21		100%	0%	14-Apr-22 STEEL SPAN ASSE																																																																							
116	STEEL SPAN ASSEMBLY_MP177 - MP178_G1		68	28-Jun-21	09-Aug-21	05-May-21	28-Oct-21	100%	100%	28-Oct-21A STEEL SPAN ASSEMBLY																																																																							
117	STEEL SPAN ASSEMBLY_MP177 - MP178_G2		49	20-Aug-21	18-Sep-21	18-Oct-21		100%	0%	21-Apr-22 STEEL SPAN ASSE																																																																							
118	STEEL SPAN ASSEMBLY_MP178 - MP179_G1		71	05-Mar-21	27-Mar-21	09-Mar-21	29-Jun-21	100%	100%	28-Jun-21A STEEL SPAN ASSEMBLY_MP17																																																																							
119	STEEL SPAN ASSEMBLY_MP178 - MP179_G2		74	26-Apr-21	19-May-21	17-Apr-21	30-Aug-21	100%	100%	30-Aug-21A STEEL SPAN ASSEMBLY_M																																																																							

Project Baseline Bar
 Critical Remaining Work
 Summary
 Actual Work
 Milestone
 Remaining Work
 % Complete

EMPLOYER:
 MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY
 (MMRDA)

CONTRACTOR:
 DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Dec-21	R0		



MUMBAI TRANS HARBOUR LINK PROJECT (PACKAGE 2) CONSTRUCTION OF 7.807 KM LONG BRIDGE SECTION
(CH 10+380 - CH 18+187) ACROSS THE MUMBAI BAY INCL SHIVAJI NAGAR INTERCHANGE
UNDER IDENTIFICATION NO MMRDA/ENG-000753

ANNEXURE-5 CONSTRUCTION UPDATED PROGRAMME ABSTRACT
(PACKAGE-2)

#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
										Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4											
246	MODULE-18_MP249 - MP246		238	26-Mar-19	06-Jun-19	02-Mar-20	11-Aug-21	100%	100%																																																																								
247	MAIN BRIDGE PIER_INTERTIDAL 14+800~15+890 FROM MB206 TO MB225		417	11-May-19	16-Oct-20	10-Feb-20	08-Jun-21	100%	100%																																																																								
248	MODULE-10_MP211 - MP207		338	24-Feb-20	16-Oct-20	10-Feb-20	03-Feb-21	100%	100%																																																																								
249	MODULE-11_MP216 - MP212		386	11-May-19	17-Jul-20	13-Nov-20	22-Mar-21	100%	100%																																																																								
250	MODULE-12_MP221 - MP217		97	17-Jun-19	03-Jan-20	30-Nov-20	08-Jun-21	100%	100%																																																																								
251	MODULE-13_MP226 - MP222		235	06-Jan-20	15-May-20	29-Oct-20	20-Feb-21	100%	100%																																																																								
252	MAIN BRIDGE PIER_MARINE 13+610~14+800 FROM MB187 TO MB205		316	19-Mar-20	18-Feb-21	04-Jan-21		100%	87.6%																																																																								
253	MODULE-06_MP191 - MP187		173	13-Nov-20	18-Feb-21	19-Oct-21		100%	75.5%																																																																								
254	MODULE-07_MP196 - MP192		153	17-Jul-20	19-Dec-20	28-Apr-21		100%	81.31%																																																																								
255	MODULE-08_MP201 - MP197		162	25-Apr-20	03-Sep-20	04-Jan-21	16-Oct-21	100%	100%																																																																								
256	MODULE-09_MP206 - MP202		66	19-Mar-20	23-May-20	18-Jan-21	18-Mar-21	100%	100%																																																																								
257	MAIN BRIDGE PIER_MARINE (STEEL) 11+880~13+610 FROM MB171 TO MB186		460	17-Feb-20	28-Jul-21	08-Feb-21		100%	35.28%																																																																								
258	STEEL MODULE-01_MP176 - MP171		194	23-Dec-20	28-Jul-21			100%	0%																																																																								
259	STEEL MODULE-02_MP182 - MP177		170	17-Feb-20	15-Jan-21	08-Feb-21		100%	77.42%																																																																								
260	STEEL MODULE-03_MP186 - MP183		156	06-Oct-20	03-Apr-21	12-Oct-21		100%	25%																																																																								
261	MAIN BRIDGE PIER_MARINE 10+380~11+880 FROM MB146 TO MB170		239	07-Feb-19	13-Mar-20	20-Sep-21		100%	34.5%																																																																								
262	MODULE-01_MP151 - MP146		129	10-Dec-19	13-Mar-20	20-Sep-21		100%	86.6%																																																																								
263	MODULE-02_MP156 - MP152		54	11-Jul-19	04-Nov-19	25-Oct-21		100%	79%																																																																								
264	MODULE-03_MP161 - MP157		54	22-Apr-19	01-Aug-19			100%	0%																																																																								
265	MODULE-04_MP166 - MP162		54	07-Feb-19	06-May-19			100%	0%																																																																								
266	MODULE-05_MP171 - MP167		65	10-Oct-19	31-Dec-19			100%	0%																																																																								
267	MAIN BRIDGE PIER CAP INSTALLATION		924	08-Feb-19	27-Aug-21	25-Feb-20		100%	54.79%																																																																								
268	MAIN BRIDGE PIER CAP_LAND 17+414~18+188 FROM MB251 TO MB266		313	08-Feb-19	23-Nov-19	13-Nov-20		100%	96.48%																																																																								
269	MODULE-21_MP261 - MP257		159	13-Feb-19	05-Aug-19	11-Feb-21	14-Oct-21	100%	100%																																																																								
270	MODULE-22_MP266 - MP262		114	03-Jun-19	23-Nov-19	13-Nov-20	13-Mar-21	100%	100%																																																																								
271	MODULE-20_MP256 - MP255		182	08-Feb-19	01-Jun-19	07-Jan-21	22-Nov-21	100%	100%																																																																								
272	MODULE-19_MP254 - MP250		212	30-Mar-19	09-Oct-19	01-Mar-21		100%	94.44%																																																																								
273	MAIN BRIDGE PIER CAP_CRZ 15+890~17+414 FROM MB226 TO MB250		406	19-Apr-19	25-Feb-20	25-Feb-20	24-Sep-21	100%	100%																																																																								
274	MODULE-14_MP231 - MP227		83	30-Dec-19	25-Feb-20	27-Dec-20	28-May-21	100%	100%																																																																								
275	MODULE-15_MP236 - MP232		64	11-Nov-19	07-Jan-20	12-Oct-20	22-Feb-21	100%	100%																																																																								
276	MODULE-16_MP240 - MP237		132	21-Sep-19	19-Nov-19	14-May-20	23-Dec-20	100%	100%																																																																								
277	MODULE-17_MP245 - MP241		163	05-Jul-19	16-Oct-19	25-Feb-20	22-Dec-20	100%	100%																																																																								
278	MODULE-18_MP249 - MP246		201	19-Apr-19	02-Jul-19	22-Oct-20	24-Sep-21	100%	100%																																																																								
279	MAIN BRIDGE PIER CAP_INTERTIDAL 14+800~15+890 FROM MB206 TO MB225		277	06-Jun-19	05-Nov-20	04-Feb-21		100%	95.8%																																																																								
280	MODULE-10_MP211 - MP207		174	20-Mar-20	05-Nov-20	02-Aug-21		100%	86.79%																																																																								
281	MODULE-11_MP216 - MP212		209	06-Jun-19	18-Aug-20	21-Jun-21	26-Nov-21	100%	100%																																																																								
282	MODULE-12_MP221 - MP217		100	24-Jul-19	22-Jan-20	01-Mar-21	24-Sep-21	100%	100%																																																																								
283	MODULE-13_MP226 - MP222		187	30-Jan-20	04-Jun-20	04-Feb-21	07-Jul-21	100%	100%																																																																								
284	MAIN BRIDGE PIER CAP_MARINE 13+610~14+800 FROM MB187 TO MB205		187	23-Apr-20	10-Mar-21	03-May-21		100%	16.46%																																																																								
285	MODULE-06_MP191 - MP187		151	18-Dec-20	10-Mar-21			100%	0%																																																																								
286	MODULE-07_MP196 - MP192		161	10-Sep-20	07-Jan-21	18-Nov-21		100%	16.3%																																																																								
287	MODULE-08_MP201 - MP197		108	01-Jun-20	29-Sep-20	03-May-21		100%	40%																																																																								
288	MODULE-09_MP206 - MP202		51	23-Apr-20	15-Jun-20	09-Dec-21		100%	5%																																																																								
289	MAIN BRIDGE PIER CAP_MARINE (STEEL) 11+880~13+610 FROM MB171 TO MB186		368	30-Apr-20	27-Aug-21	23-Aug-21		100%	16.09%																																																																								
290	STEEL MODULE-01_MP176 - MP171		163	08-Mar-21	27-Aug-21			100%	0%																																																																								
291	STEEL MODULE-02_MP182 - MP177		96	30-Apr-20	04-Feb-21	23-Aug-21		100%	42.92%																																																																								
292	STEEL MODULE-03_MP186 - MP183		140	19-Dec-20	22-Apr-21			100%	0%																																																																								
293	MAIN BRIDGE PIER CAP_MARINE 10+380~11+880 FROM MB146 TO MB170		195	15-Mar-19	01-Apr-20	17-Dec-21		100%	1.15%																																																																								
294	MODULE-01_MP151 - MP146		102	14-Jan-20	01-Apr-20	17-Dec-21		100%	5.5%																																																																								
295	MODULE-02_MP156 - MP152		51	05-Sep-19	23-Nov-19			100%	0%																																																																								
296	MODULE-03_MP161 - MP157		40	28-May-19	31-Aug-19			100%	0%																																																																								
297	MODULE-04_MP166 - MP162		40	15-Mar-19	24-May-19			100%	0%																																																																								
298	MODULE-05_MP171 - MP167		51	15-Nov-19	18-Jan-20			100%	0%																																																																								
299	MAIN BRIDGE BEARING PAD AND BEARING INSALLATION		764	22-Feb-19	24-Sep-21	14-Sep-20		100%	2.67%																																																																								
300	MAIN BRIDGE BEARING_LAND 17+414~18+188 FROM MB251 TO MB266		211	22-Feb-19	22-Aug-19	11-Feb-21		100%	50%																																																																								
301	MAIN BRIDGE BEARING_CRZ 15+890~17+414 FROM MB226 TO MB250		361	08-May-19	20-Feb-20	14-Sep-20		100%	60%																																																																								
302	MAIN BRIDGE BEARING_INTERTIDAL 14+800~15+890 FROM MB206 TO MB225		46	29-Jun-19	14-Sep-20			100%	0%																																																																								
303	MAIN BRIDGE BEARING_MARINE 13+610~14+800 FROM MB187 TO MB205		413	07-Apr-20	09-Feb-21			100%	0%																																																																								
304	MAIN BRIDGE BEARING_MARINE (STEEL) 11+880~13+610 FROM MB171 TO MB186		418	19-May-20	24-Sep-21			100%	0%																																																																								
305	MAIN BRIDGE BEARING_MARINE 10+380~11+880 FROM MB146 TO MB170		282	25-Apr-19	18-Apr-20			100%	0%																																																																								
306	MAIN BRIDGE SUPER STRUCTURE BOX GIRDER INSTALTATION		1177	12-Sep-19	01-Mar-22	20-Jul-20		91.36%	28.91%																																																																								
307	MAIN BRIDGE CONCRETE GIRDER INSTALLATION		1149	12-Sep-19	02-Feb-22	20-Jul-20		94.31%	33.86%																																																																								
308	MAIN BRIDGE PC GIRDER_LAND 15+890~17+414 FROM MP251 TO MP266		626	12-Sep-19	27-Feb-20	20-Jul-20		100%	50.31%																																																																								

Project Baseline Bar
 Critical Remaining Work

 Summary
 Actual Work

 Milestone
 Remaining Work
 % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY
(MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Dec-21	R0		



#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	Year													
										2018	2019	2020	2021	2022	2023								
434	INTERCHANGE RAMP PIER_MA		169	18-Mar-20	29-Dec-20	24-Dec-19	18-Sep-21	100%	100%														
435	MODULE_23_MAA2-MAP4		118	18-Mar-20	10-Aug-20	19-Feb-20	26-Feb-21	100%	100%														
436	MODULE_24_MAP4-MP246		150	10-Aug-20	29-Dec-20	24-Dec-19	18-Sep-21	100%	100%														
437	INTERCHANGE RAMP PIER_AC		249	16-May-20	27-Apr-21	19-May-20	18-Dec-21	100%	100%														
438	MODULE_33_ACA2-ACP5		96	16-May-20	30-Nov-20	19-May-20	27-Sep-21	100%	100%														
439	MODULE_34_ACP5-MP256		249	30-Nov-20	27-Apr-21	17-Jun-20	18-Dec-21	100%	100%														
440	INTERCHANGE RAMP PIER_JM		138	08-Feb-19	18-Mar-20	15-Jan-20		100%	60.34%														
441	MODULE_25_MP245-JMP4		122	22-Oct-19	18-Mar-20	15-Jan-20		100%	60%														
442	MODULE_26_JMP4-JMP8		100	09-May-19	22-Oct-19	01-Feb-21		100%	50%														
443	MODULE_27_JMP8-JMA2		63	08-Feb-19	08-May-19	12-Apr-21		100%	78.7%														
444	INTERCHANGE RAMP PIER_MJ		234	08-Feb-19	16-May-20	07-Sep-20	20-Nov-21	100%	100%														
445	MODULE_35_MJA2-MJP9		134	08-Feb-19	26-Jul-19	02-Nov-20	29-Jul-21	100%	100%														
446	MODULE_36_MJP9-MJP4		145	27-Jul-19	18-Jan-20	07-Sep-20	22-Oct-21	100%	100%														
447	MODULE_37_MJP4-MP252		100	18-Jan-20	16-May-20	02-Feb-21	20-Nov-21	100%	100%														
448	INTERCHANGE RAMP PIER_CA		230	08-Jan-20	16-Feb-21	27-Apr-20		100%	60.34%														
449	MODULE_28_MP249-CAP4		159	10-Sep-20	16-Feb-21	27-Apr-20		100%	60%														
450	MODULE_29_CAP4-CAP8		91	06-Apr-20	10-Sep-20	19-Dec-20		100%	50%														
451	MODULE_30_CAP8-CAA2		54	08-Jan-20	06-Apr-20	19-Jan-21		100%	78.7%														
452	INTERCHANGE RAMP PIER_AM		268	29-Jan-19	08-Jan-20	26-Sep-20		100%	56.14%														
453	MODULE_31_MAA2-MP4		177	29-Jan-19	27-Aug-19	14-Mar-21		100%	53.24%														
454	MODULE_32_MP4-MP259		187	27-Aug-19	08-Jan-20	26-Sep-20		100%	60%														
455	INTERCHANGE BEARING INSTALLATION		135	27-Feb-19	31-May-21	08-Sep-21		0%	0%														
456	INTERCHANGE RAMP BEARING_MA		102	16-Apr-20	01-Feb-21	08-Sep-21		0%	0%														
457	INTERCHANGE RAMP BEARING_AC		28	24-Jun-20	31-May-21			0%	0%														
458	INTERCHANGE RAMP BEARING_JM		28	11-Mar-19	20-Apr-20			0%	0%														
459	INTERCHANGE RAMP BEARING_MJ		28	11-Mar-19	30-Jun-20			0%	0%														
460	INTERCHANGE RAMP BEARING_CA		59	06-Feb-20	22-Mar-21			0%	0%														
461	INTERCHANGE RAMP BEARING_AM		30	27-Feb-19	10-Feb-20			0%	0%														
462	INTERCHANGE SUPERSTRUCTURE INSTALLATION		632	20-Sep-19	15-Feb-22	18-Sep-21		97.82%	1.05%														
463	INTERCHANGE BOX GIRDER INSTALLATION_MA		230	09-Jan-21	03-Jan-22	18-Sep-21		96.23%	9%														
464	MODULE_23_MAA2-MAP6-MAP5-MAP4		125	09-Jan-21	21-Jun-21	18-Sep-21		100%	21%														
465	STAGGING & BOTTOM SLAB		35	09-Jan-21	04-Mar-21	18-Sep-21		100%	70%														
466	SIDE WALLS & TOP SLAB		31	05-Mar-21	26-Apr-21	22-Dec-21		100%	0%														
467	STRESSING & DESTAGGING		40	27-Apr-21	21-Jun-21			100%	0%														
468	MODULE_24_MAP4-MAP3-MAP2-MAP1-MP246		105	21-Jun-21	03-Jan-22	01-Oct-21		93.41%	0%														
469	STAGGING & BOTTOM SLAB		39	21-Jun-21	20-Sep-21	01-Oct-21		100%	0%														
470	SIDE WALLS & TOP SLAB		45	20-Sep-21	18-Nov-21			100%	0%														
471	STRESSING & DESTAGGING		39	18-Nov-21	03-Jan-22			34.09%	0%														
472	INTERCHANGE BOX GIRDER INSTALLATION_AC		245	27-Feb-21	27-Dec-21	01-Nov-21		99.52%	0%														
473	MODULE_33_ACA2-ACP8-ACP7-ACP6-ACP5		132	27-Feb-21	08-Sep-21	01-Nov-21		100%	0%														
474	STAGGING & BOTTOM SLAB		48	27-Feb-21	16-Apr-21	01-Nov-21		100%	0%														
475	SIDE WALLS & TOP SLAB		45	17-Apr-21	15-Jun-21			100%	0%														
476	STRESSING & DESTAGGING		39	15-Jun-21	08-Sep-21			100%	0%														
477	MODULE_34_ACP5-ACP4-ACP3-ACP2-ACP1-MP256		130	31-May-21	27-Dec-21			99.14%	0%														
478	STAGGING & BOTTOM SLAB		45	31-May-21	03-Sep-21			100%	0%														
479	SIDE WALLS & TOP SLAB		45	03-Sep-21	10-Nov-21			100%	0%														
480	STRESSING & DESTAGGING		40	10-Nov-21	27-Dec-21			91.42%	0%														
481	INTERCHANGE BOX GIRDER INSTALLATION_JM		270	11-Mar-20	26-Feb-21			100%	0%														
482	MODULE_25_MP245-JMP1-JMP2-JMP3-JMP4		130	19-Aug-20	09-Feb-21			100%	0%														
483	STAGGING & BOTTOM SLAB		45	19-Aug-20	30-Oct-20			100%	0%														
484	SIDE WALLS & TOP SLAB		45	31-Oct-20	23-Dec-20			100%	0%														
485	STRESSING & DESTAGGING		40	24-Dec-20	09-Feb-21			100%	0%														
486	MODULE_26_JMP4-JMP5-JMP6-JMP7-JMP8		125	29-Sep-20	26-Feb-21			100%	0%														
487	STAGGING & BOTTOM SLAB		41	29-Sep-20	19-Nov-20			100%	0%														
488	SIDE WALLS & TOP SLAB		45	20-Nov-20	11-Jan-21			100%	0%														
489	STRESSING & DESTAGGING		39	12-Jan-21	26-Feb-21			100%	0%														
490	MODULE_27_JMP8-JMP9-JMP10-JMA2		125	11-Mar-20	29-Sep-20			100%	0%														
491	STAGGING & BOTTOM SLAB		41	11-Mar-20	28-Apr-20			100%	0%														
492	SIDE WALLS & TOP SLAB		45	28-Apr-20	04-Jul-20			100%	0%														
493	STRESSING & DESTAGGING		39	04-Jul-20	29-Sep-20			100%	0%														
494	INTERCHANGE BOX GIRDER INSTALLATION_MJ		290	20-Sep-19	08-Jan-21			100%	0%														
495	MODULE_35_MJA2-MJP12-MJP11-MJP10-MJP9		145	20-Sep-19	16-Mar-20			100%	0%														
496	STAGGING & BOTTOM SLAB		50	20-Sep-19	25-Nov-19			100%	0%														

— Project Baseline Bar
 — Critical Remaining Work
 — Summary
■ Actual Work
 ◆ Milestone
■ Remaining Work
 % Complete

EMPLOYER:
 MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY
 (MMRDA)

CONTRACTOR:
 DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Dec-21	R0		



#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
497		SIDE WALLS & TOP SLAB	50	25-Nov-19	22-Jan-20			100%	0%																																																																								
498		STRESSING & DESTAGGING	45	22-Jan-20	16-Mar-20			100%	0%																																																																								
499		MODULE_36_MJP9-MJP8-MJP7-MJP6-MJP5-MJP4	145	16-Mar-20	29-Oct-20			100%	0%																																																																								
500		STAGGING & BOTTOM SLAB	50	16-Mar-20	14-May-20			100%	0%																																																																								
501		SIDE WALLS & TOP SLAB	50	14-May-20	17-Aug-20			100%	0%																																																																								
502		STRESSING & DESTAGGING	45	17-Aug-20	29-Oct-20			100%	0%																																																																								
503		MODULE_37_MJP4-MJP3-MJP2-MJP1-MP252	125	30-Jun-20	08-Jan-21			100%	0%																																																																								
504		STAGGING & BOTTOM SLAB	41	30-Jun-20	29-Sep-20			100%	0%																																																																								
505		SIDE WALLS & TOP SLAB	45	29-Sep-20	24-Nov-20			100%	0%																																																																								
506		STRESSING & DESTAGGING	39	25-Nov-20	08-Jan-21			100%	0%																																																																								
507		INTERCHANGE BOX GIRDER INSTALLATION_CA	342	30-Oct-20	15-Feb-22			90.91%	0%																																																																								
508		MODULE_28_MP249-CAP1-CAP2-CAP3-CAP4	125	08-Sep-21	15-Feb-22			75%	0%																																																																								
509		STAGGING & BOTTOM SLAB	41	08-Sep-21	08-Nov-21			100%	0%																																																																								
510		SIDE WALLS & TOP SLAB	45	08-Nov-21	30-Dec-21			75%	0%																																																																								
511		STRESSING & DESTAGGING	39	30-Dec-21	15-Feb-22			0%	0%																																																																								
512		MODULE_29_CAP4-CAP5-CAP6-CAP7-CAP8	145	09-Apr-21	23-Nov-21			100%	0%																																																																								
513		STAGGING & BOTTOM SLAB	50	09-Apr-21	11-Jun-21			100%	0%																																																																								
514		SIDE WALLS & TOP SLAB	50	11-Jun-21	28-Sep-21			100%	0%																																																																								
515		STRESSING & DESTAGGING	45	28-Sep-21	23-Nov-21			100%	0%																																																																								
516		MODULE_30_CAP8-CAP9-CAP10-CAA2	135	30-Oct-20	08-Apr-21			100%	0%																																																																								
517		STAGGING & BOTTOM SLAB	47	30-Oct-20	24-Dec-20			100%	0%																																																																								
518		SIDE WALLS & TOP SLAB	48	25-Dec-20	19-Feb-21			100%	0%																																																																								
519		STRESSING & DESTAGGING	40	20-Feb-21	08-Apr-21			100%	0%																																																																								
520		INTERCHANGE BOX GIRDER INSTALLATION_AM	150	14-Oct-19	19-Aug-20			100%	0%																																																																								
521		MODULE_31_AMA2-AMP8-AMP7-AMP6-AMP5-AMP4	125	14-Oct-19	11-Mar-20			100%	0%																																																																								
522		MODULE_32_AMP4-AMP3-AMP2-AMP1-MP259	130	10-Feb-20	19-Aug-20			100%	0%																																																																								
523		INTERCHANGE RETAINING STRUCTURE	165	11-Mar-19	06-Nov-20	15-May-21		100%	15.66%																																																																								
524		INTERCHANGE RETAINING STRUCTURE_AC	69	24-Jun-20	06-Nov-20	15-May-21		100%	73.08%																																																																								
525		INTERCHANGE RETAINING STRUCTURE_JM	50	11-Mar-19	08-May-19			100%	0%																																																																								
526		INTERCHANGE RETAINING STRUCTURE_MJ	35	09-May-19	11-Jul-19	18-Oct-21		100%	5.23%																																																																								
527		INTERCHANGE RETAINING STRUCTURE_CA	39	06-Feb-20	24-Mar-20			100%	0%																																																																								
528		INTERCHANGE RETAINING STRUCTURE_AM	41	12-Jul-19	24-Oct-19			100%	0%																																																																								
529		MISCELLANEOUS & FINISHING WORKS	541	19-Aug-20	28-Apr-22			50%	0%																																																																								
530		EXPANSION JOINT	513	01-Oct-20	22-Apr-22			0%	0%																																																																								
531		CRASH BARRIER & GURARD RAILS	485	19-Aug-20	21-Feb-22			50%	0%																																																																								
532		WATER PROOFING	485	10-Sep-20	08-Mar-22			50%	0%																																																																								
533		PAVEMENT	531	07-Sep-20	28-Apr-22			50%	0%																																																																								
534		DRAINAGE WORKS	485	28-Aug-20	26-Feb-22			50%	0%																																																																								
535		PROJECT HANDINGOVER	65	24-May-22	22-Sep-22			0%	0%																																																																								
536		DEFECT LIABILITY PERIOD (DLP)	730	22-Sep-22	21-Sep-24			0%	0%																																																																								
537		PRICE SCHEDULE	2574	23-Mar-18	21-Mar-23	23-Mar-18		85.79%	39.5%																																																																								
538		SCHEDULE-1	2574	23-Mar-18	21-Mar-23	23-Mar-18		89.65%	85.03%																																																																								
539		SCHEDULE-2	1644	23-Mar-18	22-Sep-22	23-Mar-18		83.49%	7.4%																																																																								
540		SCHEDULE-3	1644	23-Mar-18	22-Sep-22	23-Mar-18		83.49%	63.17%																																																																								
541		SCHEDULE-12	1644	23-Mar-18	22-Sep-22	23-Mar-18		83.49%	75.93%																																																																								
542		SCHEDULE-13	1644	23-Mar-18	22-Sep-22	23-Mar-18		83.49%	0.28%																																																																								

Project Baseline Bar Critical Remaining Work Summary
 Actual Work Milestone
 Remaining Work % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY
(MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Dec-21	R0		



**Attachment 8- Package-3's Construction Programme
Updated as on 25th December 2021**



Activity ID	Activity Name	Original Duration	BL1 Start	BL1 Finish	Start	Finish	Activity % Complete	Schedule % Complete	Performance % Complete	Earned Value Cost	Planned Value Cost	Schedule Performance Index	2022	2023	2024	2025	2026
MTHL Pkg 3_Construction Schedule Dec'21																	
	Procurement of Mumbai Trans Harbour Link Project	1783	23-Mar-18	21-Sep-21	23-Mar-18A	10-Jul-24	100%	66.84%	66.84%	Rs6,976,392,543	Rs10,437,570,645	0.67					
	Commencement Date (CD)	0			23-Mar-18A		100%	0%	100%	Rs0	Rs0	0.00					
	Physical Milestones	958	18-Sep-18	21-Sep-21	31-Jul-19A	10-Jul-24	0%	0%	0%	Rs0	Rs0	0.00					
	KD1001 KD1 [Construction programme, completion of Soil Investigatic	0	18-Sep-18	18-Sep-18	31-Jul-19A	31-Jul-19A	100%	100%	100%	Rs0	Rs0	0.00					
	KD1002 KD2 [NOC for technical design doc & drawing for foundation,	0	17-Dec-18	17-Dec-18	31-Jan-20A	31-Jan-20A	100%	100%	100%	Rs0	Rs0	0.00					
	KD1003 KD3 [NOC for Good for construction drawing for foundation, &	0	15-Jun-19	15-Jun-19	22-Mar-20A	22-Mar-20A	100%	100%	100%	Rs0	Rs0	0.00					
	KD1004 KD4 [Substantial completion of foundation, piles (if applicabl	0	21-Mar-20	21-Mar-20	31-May-20A	31-May-20A	100%	100%	100%	Rs0	Rs0	0.00					
	KD1005 KD5 [Substantial completion of pile caps (if applicable), piers	0	19-Sep-20	19-Sep-20	01-Feb-23	01-Feb-23	0%	100%	0%	Rs0	Rs0	0.00					
	KD1006 KD6 [Substantial completion superstructure (PCC/ISS) & as	0	20-Mar-21	20-Mar-21	17-Feb-24	17-Feb-24	0%	100%	0%	Rs0	Rs0	0.00					
	KD1007 KD7 [Substantial completion of kerb/traffic signs, Marking & n	0	24-Jul-21	24-Jul-21	01-Jun-24	01-Jun-24	0%	100%	0%	Rs0	Rs0	0.00					
	KD1008 KD8 [Final completion & handing over]	0	21-Sep-21	21-Sep-21	10-Jul-24	10-Jul-24	0%	100%	0%	Rs0	Rs0	0.00					
	Financial Milestone	1781	18-Sep-18	21-Sep-21	23-Mar-18A	10-Jul-24	0%	0%	0%	Rs0	Rs0	0.00					
	Interface Milestone	1063	17-Dec-18	06-Mar-21	17-Sep-18A	24-Dec-23	0%	0%	0%	Rs0	Rs0	0.00					
	Document Submittals	45	23-Mar-18	06-May-18	06-Apr-18A	30-Sep-19A	100%	100%	100%	Rs74,992,895	Rs74,992,895	1.00					
	Employer's Obligation / Land Handover	151	19-Apr-18	18-Sep-18	23-Mar-18A	25-Dec-21	0%	0%	0%	Rs0	Rs0	0.00					
	Employer Office (Sch 01- General Item)	797	20-Aug-18	16-Sep-21	25-Jan-19A	19-Jun-22	100%	96.26%	96.26%	Rs137,031,195	Rs142,351,995	0.96					
	Survey & Geotechnical Investigation Works	346	19-Apr-18	22-Oct-18	19-Apr-18A	30-Sep-19A	100%	100%	100%	Rs242,300,945	Rs242,300,945	1.00					
	Design Works	729	07-May-18	14-Jun-19	25-Apr-18A	28-Jan-22	100%	99.62%	99.62%	Rs158,521,395	Rs159,123,270	1.00					
	Procurement Works	1308	12-Sep-18	08-Jun-21	15-Feb-19A	02-Jan-24	100%	85.9%	85.9%	Rs1,447,560,584	Rs1,685,124,737	0.86					
	Co-ordinated Fabrication & Manufacturing Works	1036	27-Sep-18	10-Feb-20	21-Feb-19A	17-Feb-23	100%	50%	50%	Rs195,303,446	Rs390,606,723	0.50					
	Construction Works	1544	20-Jul-18	23-Jul-21	26-Sep-18A	01-Jun-24	100%	65.65%	65.65%	Rs4,637,176,610	Rs7,063,471,551	0.66					
	Preconstruction Activity	962	20-Jul-18	01-Jul-19	26-Sep-18A	17-May-22	100%	79.03%	79.03%	Rs447	Rs565	0.79					
	Sub Structures (Open Foundation, Pier, Pier Cap)	1016	08-Dec-18	07-Nov-20	05-Dec-18A	17-Jun-22	100%	87.87%	87.87%	Rs2,981,387,376	Rs3,392,806,949	0.88					
	Super Structures	998	27-Feb-19	12-Apr-21	11-Sep-19A	14-Oct-23	100%	50.46%	50.46%	Rs710,950,756	Rs1,408,931,773	0.50					
	Bearings & Expansion Joints	376	03-Aug-20	12-Apr-21	11-Nov-20A	13-Nov-23	100%	11.88%	11.88%	Rs1,242,264	Rs10,454,697	0.12					
	Bridge Ancillaries & Miscellaneous Item	537	12-Aug-20	23-Jul-21	18-Jul-22	01-Jun-24	100%	0%	0%	Rs0	Rs180,922,099	0.00					
	RE Wall	582	27-Feb-19	18-Feb-21	01-Nov-21A	06-Feb-24	100%	0.2%	0.2%	Rs902,653	Rs461,687,488	0.00					
	Road Work	1243	20-Apr-19	18-May-21	16-Feb-19A	29-Feb-24	100%	58.6%	58.6%	Rs942,693,114	Rs1,608,667,980	0.59					
	Completion of Interface Activity	565	19-Sep-20	06-Mar-21	25-Dec-21	25-Dec-23	0%	0%	0%	Rs0	Rs0	0.00					
	Provisional Sum	1162	23-Apr-18	23-Aug-21	30-Nov-18A	02-Feb-24	100%	12.29%	12.29%	Rs83,505,472	Rs679,598,496	0.12					
	Testing & Commissioning Works	33	26-Jul-21	20-Sep-21	01-Jun-24	10-Jul-24	100%	0%	0%	Rs0	Rs33	0.00					
	ToC1000 Testing & Commissioning Works	25	26-Jul-21	11-Sep-21	01-Jun-24	01-Jul-24	0%	100%	0%	Rs0	Rs25	0.00					
	ToC1001 Safety Test & Auditing	6	13-Sep-21	18-Sep-21	01-Jul-24	08-Jul-24	0%	100%	0%	Rs0	Rs6	0.00					
	ToC1002 TOC	2	19-Sep-21	20-Sep-21	08-Jul-24	10-Jul-24	0%	100%	0%	Rs0	Rs2	0.00					

Actual Level of Effort
 Remaining Work
 Critical Remaining Work
 Milestone
 summary



Attachment 9- Project Progress Photos for December 2021

Package 1- Site Progress Photos



Photo No. 1: Erection of segment at Span MP47-48 south



Photo No. 2: Erection of segment at MP04-05 south





Photo No. 3: A view of the erected spans at the intertidal area (MP 11 to MP 50) looking towards Navi Mumbai



Photo No. 4: A view of the Erected Spans at the Intertidal area (MP 40 to MP-05) looking towards Navi Mumbai



Photo No. 5: Erection of LG-05 at MP53-54 South in progress



Photo No. 6: FP-03 Pier cap reinforcement activity in progress



Photo No.7: Stressing activity for Interchange LPS Ramp in progress



Photo No. 8: OSD04-N Assembly ready for loadout – Assembly Yard



Photo No. 9: Concreting for Pier MP126 South in progress



Photo No. 10: Concreting of Pier Cap – MP 148 South in progress





Photo No. 11: View of LG-03 (erection of span MP87-88)



Photo No. 12: OSD barge at MP130 (Trussell erection) in progress

Package 2 – Site Progress Photos



Photo No. 1: LG-1 Segment gluing at Span MP 215-216 RHS in progress



Photo No. 2: Load-out of the 1st OSD Span on the barge



Photo No. 3: OSD lifted by Strand Jack for Load Test at Karanja Port in progress



Photo No. 4: Sonic Tube Testing in progress at MP 170 RHS in progress



Photo No. 5: Pile boring at MP 173 RHS in progress



Photo No. 6: OSD Pier Cap reinforcement tying at MP 180 LHS and RHS in progress



Photo No. 7: Pile cap formwork alignment at MP 176 RHS in progress



Photo No. 8: Cast in situ bottom slab concreting at Ramp MA in progress



Photo No. 9: Pier Head Segment concreting at MP 258 RHS



Photo No. 10: Pile cap concreting at MP 169 LHS in progress



Photo No. 11: PC Shell wall reinforcement tying at MP 185 RHS in progress



Photo No. 12: Pier final lift concreting at MP 187 LHS in progress

Package 3 – Site Progress Photos



Photo No. 1: Voided slab MPP 9-8 concrete pouring in progress



Photo No. 2: MJP Loop Chirle RE wall work in progress





Photo No. 3: LMP 276 Portal Piercap reinforcement in progress



Photo No. 4: RMP 271 Pier 3rd lift Reinforcement work in progress



Photo No. 5: LP-24 foundation concrete pouring work in progress




Photo No. 6: LMP 273 Foundation completed



Photo No. 7: LMP 271 Foundation completed



Photo No. 8: RP 24C pier 1st lift 6.5m concrete pouring work in progress



Photo No. 9: RP 22 Portal concrete pouring work in progress



Photo No. 10: ROB Girder Structure Steel Painting at Global Steel Company in progress





Photo No. 11: Span LP 22-23 Staging work for Cast-in-situ 3 Cell box girder in progress



Photo No. 12: Span LMP 282-283, 1st stage stressing work in progress